

**Magna Energy Services, LLC**  
**17509 County Rd 14**  
**Fort Morgan, Co 80701**  
**(970)-867-9007 or (970)-867-8374 (Fax)**  
**Job Log**

Date: 4//2014 – 5/5/2014

Operator: Foundation Energy Management, LLC

Well Name: Davison MD 27-4

Location: Boulder County, CO

Legals: NWNW, Section 27, Township: 1 South, Range: 69 West

4/24/2014: MIRU, Bleed down well pressure, SWI, SDFN

4/25/2014: Bleed down well pressure, TOH and tally tubing, RU plunger catcher, TIH and catch brush and plunger, RU wireline, TIH with CIBP and set CIBP at 7,958', TIH and set 2 sxs of cement on top of CIBP RD wireline, TIH with tubing kill string, SWI, SDFN

4/28/2014: Bleed well pressure down to tank, TIH to 3,402', Circulate wellbore with 39 bbl. of water TOH tubing, NDBOP, Unland casing, NDWH, NUWH, NUBOP, Stretch casing, RU wireline TIH and cut casing at 6,025', TOH, RD wireline, RU casing equipment, TOH and LD casing Well pressured up, SWI, Bled and observed well overnight

4/29/2014: NDBOP, Switch spool, NUBOP, TOH and LD 3-1/2" casing (well kicked) Pump 80 bbl. of water to kill well, Finish TOH and LD 3-1/2" casing, SWI, SDFN

4/30/2014: TIH with tubing, Tagged at 2,394', Circulated wellbore, TIH to 3,498', Shut down due to wind, SWI, SDFN

5/1/2014: Bleed down well pressure to tank, TIH tubing to 5,166', Kill well with 130 bbl. of water, TIH to 6,079' (54' inside casing stub), Pump 20 bbl. to clear tubing, SWI, SDFN

5/2/2014: Bleed down well pressure to tank, NU Washington head, Tubing depth: 6,079' Pump 50 sxs of cement to cover casing stub at 6,025', TOH, LD cemented joints of tubing, TIH to 3,498' Pump 50 sxs of cement, TOH tubing to 1,008', Pump 50 sxs of cement to cover casing stub shoe, TOH, SWI, SDFN

5/5/2014: TIH and tag TOC at 952', Pump 50 sxs of cement, TOH to 100', Establish circulation to surface Circulate 55 sxs of cement to surface, TOH, NDBOP, NDWH, Dig out and cut off wellhead Weld info plate onto casing, cut and cement flowline with 2 sxs of cement, RDMO P&A complete

\*\*\* All cement is 15.8# Class "G" neat cement \*\*\*

Cementing Contractor: Magna Energy Services

Cementing Contractor supervisor: Spencer Halsey & Earl Arnold

Operator Supervisor: Jack Rich

State Representative: Randell Johnson

Wireline Contractor: Magna Energy Services