

Jay, Dave:

WPX Energy Rocky Mountain, LLC is requesting a CBL deferment on the Federal NER 14-32 located in the Section 5, T7S-R93W. Attached is a temperature survey that was performed after cementing the 4 ½" production casing on the subject well.

Information pertaining to the request is as follows:

Well:	Federal NER 14-32
API:	05-045-21793-00
Location:	Section 5 T7S-R93W
Surface Csg:	9 5/8" set and cemented at 1152'
Production Csg Cement Date:	4 ½" @ 10,424' – cemented 5/26/14
Cement:	1100 sks
Cement top from survey:	5200' Estimated
Estimated top of gas:	7688' Estimated
Estimated Top Perf:	7689' Estimated
Temp Survey:	5/27/14 Attached
Volume to fill annular:	Hole remained full following cementing operations

Please let me know if you need additional information to approve this deferment. After deferment is received, WPX Energy will continue to monitor the bradenhead pressure until the CBL has been performed and notify if pressure exceeds 150 psig.

05/26/2014	18:00	6 HR	0 BBL	0 PSI
05/27/2014	00:00	12 HR	0 BBL	0 PSI
05/27/2014	12:00	24 HR	0 BBL	0 PSI
05/28/2014	12:00	48 HR	0 BBL	0 PSI
05/29/2014	12:00	72 HR	0 BBL	0 PSI