

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MCLAUGHLIN 33-8

Project: COLORADO-WELD-NAD83-UTM13

Site: MCLAUGHLIN 33-8

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 6/9/2014

End Date:

Spud Date: 1/4/1994

Active Datum: RKB @4,827.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/8/0/SENW/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	06/09/2014		MIRU CONCORD 3, BLOW DOWN WELL & KILL IT W/ 30 BBLS, ND WH NU BOP's, TALLY OUT 215 JTS 2 /16, RU WL RIH SET CIBP @ 6810, PU SN TIH ROLL GAS OUT TEST CSG TO 1000 PSI HELD GOOD, SWI SDFN.
2	06/10/2014		RU SANJEL PUMP 50 SKS OF THERMAL 35, PUH W/ 30 STANDS CIR CLEAN TOO, RU WL RIH CUT CSG @ 4340, CIR WELL FOR 3.5 HRS, ND BOP'S UNLAND CSG NU TOO, LAYING DOWN 115 JTS OF 3.5 CSG SWI SDFN.
3	06/11/2014		PU SN TIH W/ 67 STANDS, RU SANJEL PUMP 20 BBLS OF (SMS) 300 SKS OF CLASS "G", RD CEMENTERS, LD 40 JTS CIR W/ DRILLING MUD LD 5 JTS, SWI SDFN
4	06/12/2014		TAG TOC @ 3625, PUH TO 862, HOOK UP SANJEL; SANJEL DISPATCHER FORGOT TO ORDER THE RIGHT AMOUNT OF CEMENT, PUMP 360 SKS OF TYPE 3; END UP W/ 4 BBLS IN THE RETURNS, TOO, LAYING DOWN CLEANED EQUIPMENT SWI SDFN.
5	06/13/2014		TAG TOC @ 105 FT, ND BOP's, RU WL RIH SET 8.625 CIBP @ 100 FT; PT TO 1000 PSI HELD GOOD, RDMO.
6	06/24/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 100'. Filled casing stub with 46 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.