

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PAUL SCHMIDT GAS UNIT B 1

Project: COLORADO-WELD-NAD83-UTM13

Site: SCHMIDT PAUL "B" GU #1

Rig Name No: ECWS 22/22

Event: CONST- CAP WELL WORK

Start Date: 5/20/2014

End Date:

Spud Date: 4/25/1978

Active Datum: RKB @4,915.99usft (above Mean Sea Level)

UWI: NE/NE/0/2/N/66/W/20/0/0/6/0/N/0/E/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/20/2014		MIRU ECWS #22 BLEW DOWN WELL CONTROL W/ COMP FLUID NDWH NUBOP EMI PROD TBG GOT 120 OUT ALL JUNK WAIT ON TBG TRAILER LAY DOWN TBG RERUN TBG IN DERRICK LD ON TRAILER UNABLE TO GET REPLACEMENT TBG SECURE WELL SDFN
2	05/21/2014		WELL DEAD PU BAILER SINGLE IN TAG FILL @ 7908' BAIL 48' TO 7956 (PBTD) TOO H W/ BAILER MIRU E-LINE RIH SET CIBP @ 7825' POOH W/ SETTING TOOL LOAD CSG IN PREPERATION TO RUN CBL SECURE WELL SDFN
3	05/22/2014		MIRU E-LINE RUN CBL FROM 6875'-SURFACE TOC-6782' ENGINEER DECIDED TO NOT PUMP LOWER CEMENT OVER NIO SHOOT SQZ HOLES AT 5240-5241 & 4212-4213' 3 SPF POOH TIH W/ CIBP SET AT 4313' PUMP THROUGH CIBP @ 2 BBL/MIN @ 1000# MINIMAL RETURNS SECURE WELL SDFN
4	05/23/2014		MIRU CEMENTERS PUMP 510 SKS 50/50 POS CEMENT RATE 3 BPM AIP=1791' LOST CIRCULATION DURING JOB AT APPROX 280 SKS DISPLACE 2 BBLS SHORT OF CIBP DUMP CEMENT ON CIBP PULL UP 100' REVERSE CIRCULATE CLEAN TOO H SECURE WELL SDFN
5	05/27/2014		WELL DEAD TIH W/ 3-7/8" ROCK BIT TAG CEMENT W/ 136 JNTS PU POWER SWIVEL DRILL/CIRCULATE DOWN TO 148 JNTS (HAVE 20 MORE TO DRILL) ROLL HOLE CLEAN LD 1 JNT W/ POWER SWIVEL SECURE WELL SDFN
6	05/28/2014		PU JNT NUMBER XXX RETAG CEMENT PU POWER SWIVEL DRILL/CIRCULATE TO JNT 160 (90' TO GO) ROLL HOLE CLEAN LD 1 JNT W/ POWER SWIVEL SECURE WELL SDFN
7	05/29/2014		PU 1 JNT POWRE SWIVEL DRILL/CIRCULATE TO 5130' ROLL HOLE CLEAN RACK SWIVEL TOO H W/ BIT MIRU LOGGERS RUN CBL FROM 5130'-SURFACE TOC FOR THIS JOB 4530' HAUL CBL TO OFFICE FOR ORDERS WILL RESQZ SUSSEX UNABLE TO GET SERVICES SDFN
8	05/30/2014		MIRU E-LINE RIH SHOOT SQZ HOLES @ 4490' AND 4250' POOH RD E-LINE TIH W/ PKR SET AT 4290' CIRCULATE HOLE 5 MIN 2-3 BPM FULL RETURNS @ 1100 PSI RELEASE PKR TOO H PU CIBP TIH SET AT 4290' RU CEMENTERS PUMP 150 SKS G CEMENT DISPLACE STING OUT REVERSE OUT TOO H
9	06/02/2014		MIRU E-LINE RIH SHOOT SQZ HOLES @ 1490'-1491' AND 730-731' 3 SPF EH .58" TIH W/ CIBP SET @ 1385' CIRCULATE UNTIL CEMENTERS ARRIVED AIR-2 AIP-1000' 3/4 RETURNS MIRU CEMENTERS PUMP 265 SKS 'G' CEMENT AIR=3 BPM AIP=1450 PSI LOST RETURNS (SEE REMARKKS
10	06/03/2014		SCP=0 CSG=0 NDBOP ND "B" SECTION MIRU WELDER SPLIT SURFACE CSG HEAD WELD 8-5/8" SLIP COLLAR LET COOL INSTAL Q92 SURFACE HEAD RELAND PROD CSG WELD ON 4-1/2" BELL NIPPLE LET WELD COOL INSTALL NEW 5K WH NUBOP SECURE WELL SD WOC
11	06/04/2014		TIH W/ ROCK BIT (8) DRILL COLLARS TAG AT 668' RU POWER SWIVEL DRILL/CIRCULATE TO 1375' NOT MUCH CEMENT IN CSG JUST BRIDGES ROLL HOLE CLEAN TOO H W/ TBG AND DRILL COLLARS MIRU E-LINE RIH LOG FROM 1375'-620' TOC=834' CONTACT ENGINEER SD WAIT ON ORDERS
12	06/05/2014		MIRU E-LINE SHOT SQZ HOLES AT 814-815 TOP HOLES AT 730-731 STILL OPEN RD TIH W/ PKR SET GOOD CIRCUCATION TOO H W/ PKR TIH W/ CIBP SET @ 755' MIRU CEMENTERS PUMP 35 SKS TYPE III CEMENT STING OUT PULL 90' REVERSE OUT TOC SWI SDFN WOC
13	06/06/2014		RIG SHUT DOWN WAITING ON CEMENT WORK ON RIG
14	06/09/2014		TIH W/ ROCK BIT, (8) 3-1/8" DRILL COLLARS AND 13 JNTS 2-3/8" TBG TAG CEMENT PU POWER SWIVEL DRILL/CIRCULATE CEMENT AND 16" OF CIBP ROLL CLEAN LD 1 JNT W/ SWIVEL SWI CREW TO YARD
15	06/10/2014		TIH W/ 1 JNT W/ POWER SWIVEL RETAG CIBP DRILL MADE 11" BY 11AM TOO H W/ ROCK BIT PU 4 BLADE BIT TIH W/ COLLARS RETAG AT JNT 24 DRILL/CIRCULATE DOWN TO JNT 26 ROLL HOLE CLEAN LD 1 JNT W/ POWER SWIVEL SWI CREW TO YARD
16	06/11/2014		TIH W/ 1 JNT W/ POWER SWIVEL RETAG CIBP DRILL MADE 5" BY 11AM TOO H W/ BLADE BIT PU ROCK BIT TIH W/ COLLARS RETAG AT JNT 44 DRILL/CIRCULATE MADE 17" ROLL HOLE CLEAN LD 1 JNT W/ POWER SWIVEL SWI CREW TO YARD

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: PAUL SCHMIDT GAS UNIT B 1			
Project:COLORADO-WELD-NAD83-UTM13		Site:SCHMIDT PAUL "B" GU #1	
Event: CONST- CAP WELL WORK		Rig Name No:ECWS 22/22	
Start Date: 5/20/2014		End Date:	
Active Datum: RKB @4,915.99usft (above Mean Sea Level)		Spud Date: 4/25/1978	
UWI: NE/NE/0/2/N/66/W/20/0/0/6/0/N/0/E/0/0/0/0			
Report No	Report Date	MD (usft)	24 Hr Summary
17	06/12/2014		PU POWER SWIVEL RETAG CICR CONTINUE TO DRILL THROUGH CICR AND CEMENT DOWN TO 1560' TEST SQZ HOLES TO 1000# GOOD TEST TOOHD 8 DRILL COLLARS ROCK BIT CONES WERE LOOSE PU BUTTON MILL TIH W/ 126 JNTS SECURE WELL SDFN
18	06/13/2014		CONTINUE TO TIH TAG CEMENT W/ 131 JNTS DRILL THROUGH TAG CICR W/ 136 JNTS DRILL THROUGH CONTINUE TO JNT 141 ROLL HOLE CLEAN LD 2 JNTS SECURE WELL SDFN
19	06/16/2014		PU 2 JNTS TAG CEMENT DRILL THROUGH TIH RETAG CEMENT @ 5130 DRILL/CIRCULATE THROUGH TO 5270' ROLL HOLE CLEAN TEST TO 1000# GOOD TEST TOOHD W/ BUTTON MILL MIRU E-LINE RUN CBL FROM 5300-SURFACE TOC=146' TIH W/ ROCK BIT TO 7350' SECURE WELL SDFN
20	06/17/2014		CONTINUE TIH TAG CIBP PU POWER SWIVEL DRILL OUT PUSH REMAINS TO 7956 (PBD) RD SWIVEL TOOHD PU NCXN TIH W/ 105 JNTS, AS-1X PKR, 143 JNTS SET PKR LAND TBG NDBOP NUWH LOAD AND TEST PKR TO 1000# GOOD TEST TEST TOP FLANGE TO 5000# GOOD TEST SWI RDMO

REMARKS:

06/02/14 - HAD FULL RETURNS FOR 35 BBLs OF CEMENT THEN LOST CIRCULATION CONTINUE TO PUMP CEMENT GOT 67 OF 77 BBLs PUMPED PRESSURE CLIMBED TO 2500 PSIG W/ .1 BPM SHUT DOWN STUNG OUT OF RETAINER PULL TBG TO 680' REVERSE CEMENT OUT OF TBG RERAN TBG PULLED REVERSE CEMENT OUT OF THAT TBG TOOHD SECURE WELL SDFN WOC