

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-HOUSTON "B" 4-16

Project:COLORADO-WELD-NAD83-UTM13	Site:HSR-HOUSTON "B" 3-16 PAD	Rig Name No:CONCORD 3/3
Event: ABANDONMENT	Start Date: 5/27/2014	End Date: 7/7/2014
Active Datum: RKB @4,769.00usft (above Mean Sea Level)		UWI: 0/3/N/67/W/16/0/NWNE/6/0/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	05/27/2014		MIRU, BLOW DOWN WELL & KILL IT W/ 40 BBLS, ND WH NU BOP's, TALLY OUT 232 JTS 2 3/8; SWI SDFN.
2	05/28/2014		RU WL RIH W/ GAUGE RING, PU CIBP RIH SET IT @ 7100. PU SN TIH TO TOP OF CIBP CIR GAS OUT, WAITED ON WOO. SWI SDFN.
3	05/29/2014		RU SANJEL PUMP 30 SKS OF THERMAL 35, PUH CIRCULATED CLEAN, PUH TO 4400 HOOK UP SANJEL & PUMP 60 SKS CLASS "G", TOOH LAYING DOWN, RU WL RIH CUT CSG @ 1100, CIR GAS, ND BOP'S UNLAND CSG NU TOOH, CHANGE TOOLS OVER TO 2 3/8 TIH TO 1203, SWI SDFN.
4	05/30/2014		RU SANJEL & PUMP 230 SKS OF TYPE 3, 54.4 BBLS, TOOH LAYING DOWN, ND BOP'S, RU WL PU 8.625 CIBP RIH TAG TOC @ 274 PUH SET CIBP @ 100 FT, RD WL TEST PLUG TO 1000 PSI TEST OK, RDMO.
5	07/07/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 105'. Filled casing stub with 52 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
6	07/07/2014		TIME : 12:30, ROUTE : N21, WINS: 74118, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34002068, GATHERER: KMG, STATION: 45325, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.