

## Keith Caplan

---

**From:** Jenkins - DNR, Steve <steve.jenkins@state.co.us>  
**Sent:** Wednesday, July 16, 2014 9:01 AM  
**To:** Timothy Jayne  
**Cc:** Diana Burn - DNR; Keith Caplan; Randy Edelen; Katey Krupka; Gary Johnson; Barbara Westerdale - DNR; Sarah Freeman - DNR  
**Subject:** Re: Cade 25- North Platte O-K-24HNB- Sidetrack

Tim et al:

You are approved as requested. Please submit the appropriate paperwork.

Thanks, and have a great day,

Steve

On Wed, Jul 16, 2014 at 8:20 AM, Timothy Jayne <[TJayne@bonanzacrk.com](mailto:TJayne@bonanzacrk.com)> wrote:

I called Steve Jenkins at 7:52 AM and Diana Burn at 7:54 AM with COGCC on July 16, 2014 and left a message to side track API NUMBER: 05-123-39519-00 NORTH PLATTE O-K-24HNB due to low build rates in the curve and we were too close to the hard line to the East established to stay away from federal minerals. Steve Jenkins returned my call at 8:12 AM and gave me verbal approval to proceed. See below responses to questions needed to be answered.

Explanation of the situation that has resulted in the need to sidetrack

**Drilled down to 6551 ft. Made several attempts to establish good build rates with changing out BHAs. The more of the well that was drilled the further we got behind in drilling the curve and the closer we approached the hard line to the east. We were needing 30 degrees to land at planned target and were ~5 ft. from hard line.**

Total measured depth reached in the wellbore being plugged back

**6551 ft.**

Casing set – size(s) and measured depth(s)

**9-5/8” 36# J-55 ST&C set at 466 ft.**

Description of fish in the hole (if any) – including top and bottom measured depths

**None**

Description of proposed plugs: setting measured depths, heights, and cement volumes

**A 17.5 lb/gal Cement plug will be set from 5745 ft. to approx. 6551 ft. for a total cement volume of approx. 59.9 bbls.**

Type of cement to be used for all plugs, including slurry weight (ppg) and yield (cf/sk)

Chemical Composition			
Chemical	Concentration	Unit	Function
Colorado G Cement	94.00	lb/sk	Cement
CD-3	0.75	% bwoc	Dispersant
CR-300	0.10	% bwoc	Retarder

Measured depth of proposed sidetrack kick-off point

**~5745 ft.**

Proposed objective formation(s) for sidetrack hole – new or same as the wellbore being abandoned

**Same as being abandoned, Parkman and Sharron springs to reach targeted Niobrara B Chalk.**

BHL target for sidetrack hole – new or same as the wellbore being abandoned (NOTE: a change in the BHL must be reviewed and approved by COGCC Permitting prior to completing the sidetrack. Drilling a sidetrack to an unapproved BHL could result in an NOAV, plugging the well, or both).

**Same as previous plan. 470 ft. FNL and 2642 ft. FWL in the NE 1/4, NW 1/4 of Section 24, T5N, R63W, SPM;  
Latitude: 40.390599°N Longitude: -104.384823°W**

Best Regards,

**Timothy Jayne**

Drilling Engineer

Bonanza Creek Energy

410 17th Street, Suite 1500

Denver, CO 80202

Office: [720-440-6181](tel:720-440-6181)

Cell: [303-242-7143](tel:303-242-7143)

[tjayne@bonanzacrk.com](mailto:tjayne@bonanzacrk.com)

[www.bonanzacrk.com](http://www.bonanzacrk.com)



\*\*\*\*\*

Confidentiality Warning.

The information contained in this e-mail is confidential and subject to certain laws pertaining to the protection of proprietary information.

It is intended only for the use of the individual or entity named above.

If the reader of this message is not the intended recipient,

or the authorized agent thereof, the reader is hereby notified

that retention or any dissemination, distribution or copying of this

transmission is strictly prohibited. If you have received this e-mail

in error, please notify us immediately by reply e-mail or by telephone,

and delete all copies of the original message.

Thank you.

\*\*\*\*\*

--

Stephen C. Jenkins, P.E., C.P.E.S.C.

North Central Area Engineer



P 303.894.2100 x5104 | F 303.894.2109 |

1120 Lincoln Street, Suite 801, Denver, CO 80203

[Steve.Jenkins@state.co.us](mailto:Steve.Jenkins@state.co.us) | [www.colorado.gov/cogcc](http://www.colorado.gov/cogcc)