

Overland Resources

**Schmidt #3 Re Perf**

6/12/14 MIRU –late-SDON

Costs: Matco Well Service [REDACTED]

6/13/14 Hooked up Heatwave Service. Sucked on tbg while unseating pump. Pump unseated with 10,000# over. Laid one 7/8" rod down and pumped 30B. lease crude down tbg hot. Last 8 b caught fluid and pressured to 50# and rate to .5BPM. Worked rods and pressure dropped and rate came up. TOH with rods and pump. RU to pull tbg. Had trouble releasing anchor. Tagged PB with 10.50'. Tallied out of hole. Tally showed PBDT at 7535'. KB Had scale on TJ and bottom jt. RU J-W Wireline. TIH and reperfoated J-sand with 4 SPF deep charges. TOH and RD JW. Closed well in for weekend.

Costs:

Matco Well Service	rig	[REDACTED]
J-W Wireline	re-perforate	[REDACTED]
Heatwave Hot oil Service	hotoiler	[REDACTED]
Behrens LLC	rig supervision	[REDACTED]

6/14 & 6/15/2014 Shut down for weekend.

6/16/2014 Had bit and scraper on location. Changed orders. Decided to run production string. Got hydra tester and anchor coming. RU hydra tester and tbg in hole at 6000#. Did not blow any jts. Rigged down hydra-tester. Landed tbg at 7524'KB and pulled 10,000# stretch on anchor. Packed wellhead off.

Tbg set up:

1	2 3/8" tail jt	30.05'
1	2 3/8" SN	1.10'
5	jts 2 3/8 tbg	153.19'
1	2 3/8" x 4 1/2" TAC	3.10'
236	jts 2 3/8" tbg	7328.56'
Total tbg		7516.00'
KB		8.00'
Tbg landed at		7624'

RU to run rods. TIH with pump and rods.

Rod set up:

1	2" x 1 1/4" x 12' x 16' RWAC insert pump
1	2' x 3/4" rod sub
1	25' x 3/4" rod
1	Hooks tool

212	¾" rods
86	7/8" rods
2	2' x 7/8" rod subs
1	1 1/4 " x 22' x 7/8" polish rod with 1 ½" x 10' polish rod liner

Spaced pump out. Hung well on. Too late to rig down. SDON. Changed cones in stuffing box after crew left. Kicked well off. Will fill tbg in morning.

Costs:

Matco Well Service	rig	████████
Matco Well Service	hydra-tester	████████
Big Sky	pump, anchor, hookstool,etc	██████████
Behrens LLC	rig supervision	████████
Total		████████

6/17/2014 TP 5# CP 15# RDMO to Schmidt #2 Filled tbg with 20 B lease crude. Pump gas locked. Let rods down 7'". Started pumping again. Found 1" bleeder ball valve leaking through which would circulate fluid back down csg the way it is hooked up.

6/24/2014 Dumped 53 B lease crude down csg to displace acid. Will start well up Friday.

Costs:

Overland Resources Truck	dump oil	██████████
--------------------------	----------	------------