

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-GIBLER 14-3A

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-GIBLER 14-3A

Rig Name No: CONCORD 6/6

Event: ABANDONMENT

Start Date: 7/8/2014

End Date: 7/25/2014

Spud Date: 4/19/1999

Active Datum: RKB @4,931.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/3/0/SWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/08/2014		MIRU Concord 6, TP/CP 550/550, SCP 0, blow down, control w/ 40 BBL, NDWH, NUBOP, TOOHSB, RU Warrior Wireline, RIH w gauge ring to 7880', set CIBP @ 7840', dump bail 2 SX CMT on top, set CIBP @ 7200', RDMO Wireline, SI, SDFN
2	07/09/2014		Hydro-test on TIH w/ NC, XN & 230 jts, tag CIBP @ 7200', Circ gas out, PT to 1000 for 15 min good, Pump 30 SX Thermal 75 CMT on top of CIBP @ 7200', TOOHL 30 jts, rev circ 50 bbl, TOOHL to 5190', SI, SDFN
3	07/10/2014		RU Sanjel, pump 95 SX G CMT @ 5190', 19.5 BBL CMT, 13.5 BBL displace, LD 56 jts, rev circ clean, TOOHL, Tag TOC @ 3961' GL, Unable to pass 575' w/ Jet cutter, RIH w/ Gauge ring drift to 1240', Jet cut CSG @ 1230', Circ gas out of open hole, SDFN
4	07/11/2014		TOOHL 1230' of 4.5" CSG, RU Sanjel, Pump 5 fresh, 385 SX Type III (87.1 bbl) and 1 bbl displace, PU 36 jts rev circ clean 25 bbl, PU last 7 jts, Clean up, SI, SDFN
5	07/14/2014		Tag CMT at 204', set 8 5/8" CIBP @ 100', PT to 1000 for 15 min (good), RDMO
6	07/25/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 100'. Filled casing stub with 32 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
7	07/25/2014		TIME : 11:00, ROUTE : W13, WINS: 74773, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002427, GATHERER: KMG, STATION: 045719, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.