

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: NELSON HAROLD UNIT "A" #1

Project: COLORADO-WELD-NAD83-UTM13

Site: NELSON HAROLD UNIT "A" #1

Rig Name No: BASIC 1549/1549

Event: ABANDONMENT

Start Date: 7/2/2014

End Date: 7/28/2014

Spud Date: 7/8/1974

Active Datum: RKB @4,808.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/31/0/NESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/02/2014		MIRU Basic 1549. Kill well. ND well head. NU BOP. TOO H & tally tbq. SI. SDFN.
2	07/07/2014		RU Warrior. Run gauge ring. Run pressure bomb. Set CIBP @ 7600'. Dump bail cmt. Run CBL. Cmt top above Nio @ 7028'. Cmt from 4334' to 3746'. Cmt 654'-620', 406'-370', 180'-85". Shoot squeeze holes @ 7010' & 6580'. SI. SDFN.
3	07/08/2014		RU Warrior. Set retainer @ 6590'. PU stinger & TIH. Hydrotest tbq. RU Sanjel. Squeeze Niobrara w/150 sks 50/50 pozmix w/20% silica flour. Stand back 4425' of tbq. LD remaining tbq. SI. SDFN.
4	07/09/2014		RU Sanjel. Spot 55 sks G cmt from 4460' to 3731'. LD tbq. RU Warrior. Shoot squeeze holes @ 600' & 415'. Set retainer @ 425'. Squeeze 125 sks Type III cmt from 600' to 110'. LD tbq. Circ well @ 155'. LD tbq. Tag cmt @ 155'. Set CIBP@150'. Test OK. ND. RD.
5	07/28/2014		Crew travel, safety. Dug up casing. Cut casings 6' below GL. Tagged @ 4' in 8-5/8", 110' in 4-1/2". Filled casing stub with 16 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
6	07/28/2014		TIME : 13:00, ROUTE : W12, WINS: 74654, PROJECT TYPE: P&A, PROD: JSND, BATT#: 34002402, GATHERER: KMG, STATION: 007961, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.