

US ROCKIES REGION

Anadarko Daily Summary Report

Well: PLATTE 23-2

Project:COLORADO-WELD-NAD83-UTM13

Site:PLATTE 14-2 PAD

Rig Name No:ECWS 22/22

Event: WELL WORK EXPENSE

Start Date: 7/21/2014

End Date:

Spud Date: 5/4/2008

Active Datum: KB @4,777.00usft (above Mean Sea Level)

UWI: 0/3/N/67/W/2/0/SESW/6/PM/S/710.00/W/0/2,155.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/21/2014		MIRU ECWS #22 DRILL LINE WAS TO BE CHANGED OVER THE WEEKEND WRONG LINE ARRIVED CORRECT LINE ARRIVED AT 10AM REPLACED DRILL LINE (LINE WAS UNSAFE TO OPERATE DO TO BAD SPOTS AT CROWN
2	07/22/2014		TBG/CSG=500 PSIG SCP=190 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG OUT FOUND 1 RED JNT MIDDLE OF TBG STRING PU RBP TIH GOT TO 140 JNTS HYDRAULIC PUMP BROKE ON RIG WILL BE REPLACED BY 8AM TOMORROW SECURE WELL SDFN
3	07/23/2014		Cont TIH w/ RBP, set w/ 205 jts, Circ gas out, PT to 5000 for 15 min, good, TOOHSB, NDBOP, NDWH, Spear CSG, NU dual entry flange, Tally, PU TIH 1 1/4 TBG, stop at SCSG shoe, SI, SDFN
4	07/24/2014		Cont TIH w/ 1.25 TBG, TIH w/ 72 total jts, hit hard @ 2350' KB, CIRC gas out, condition hole, PUH inside SCSG shoe, SI, SDFN
5	07/25/2014		TIH 1.25 TBG to 2315' KB, CIRC 130 BBL 10# mud, LD 25 lts, EOT @ 1505' KB, Sanjel, pump 5 fresh, 46 BBL Type III CMT @ 14.8 PPG, 1.5 BBL displace, TOOHSB, ND Dual entry equip Reland CSG, NUBOP, SI, SDFN
6	07/28/2014		MIRU E-LINE RUN CBL FROM 1800-SURFACE TOC=268 TIH TAG SAND CIRCULATE SAND OFF RELEASE RBP TOOHSB PU NC XN NIPPLE TIH LAND PROD TBG W/ 229 JNTS @ 7258.67' KB BROACH TO XN NDBOP NUWH HYDROTEST TOP FLANGE CONNECTION TO 5000# GOOD TEST SWI RDMO