

Daily Workover Report														
Rocky Mountain Fuel 11-32														
SUNDANCE energy												Report Date: 07/16/14		
Operator: Sundance Energy			Section:		Township:		Range:		KB:		AFE:			
API/UWI:			Field Name:			County:			State:					
Spud date:			Latitude:		Longitude:		Ground Elevation:							
Conductor:			Surface Csg:				Production Casing							
Production Liner										Diameter:				
Description	JNTS	WT	Length	Depth	Description	JNTS	WT	Length	Depth	Description	JNTS	WT	Length (ft)	
										TOTAL with KB				0.00
Wellbore Info:				ft MD				Marker Joint				ft		
		Casing Shoe		ft MD				Marker Joint				ft		
		Well TD		ft MD				Packer Set @				ft		
				ft MD								ft		
Tubing Summary		Description			Length	Depth	Description			Length	Depth			
Rod Summary		Polished rod:				1" -				Pump Data:				
		Pony rods:				7/8" -								
						3/4" -								
						K-Bars -								
Description of Operations														
07:00, Crew arrived on location, safety meeting 07:30, Ru Heat Wave Hot Oil & pump 20 BBLs of hot water down CSG & 20 BBLs of hot water down TBG. Parafin was dehydrated & had to pump down the TBG very slow to keep fluid moving. RD hot oiler. 09:00, LD polish rod & rods, rods were clean to 650' & then parafin was very bad. Hole in TBG @ 650'. 12:45, Lunch, ND rod equipment 13:30, SD for storm with lightning, rain off & on all afternoon 14:15, RU TBG equipment & NUBOP 15:30, Work on tongs, no charge, SWI & SDFN														
Thank You, Rusty Tucker Schneider Energy Consulting														
Fluid Summary		Total bbls water rec today:			Total bbls water pumped today:			Total oil bbls prod today:						
		Total cumm bbls water rec:			Today's bbls water to rec:			Total water Recovered today:						
					Total bbls water to rec:			Supervisor: Rusty Tucker						
Expense Summary														
Items:		Expense Item		Amt.	Expense Item		Amt.							
		Eastern Colorado Well Service		\$3,800										
		Eastern Colorado Trucking		\$450										
		Heat Wave Hot Oil Service		\$600				Supervision		\$1,200				
								Cum Cost thru						
								Todays Total Costs		\$6,050				
						Cumulative Total Costs		\$6,050						

Daily Workover Report														
Rocky Mountain Fuel 11-32														
												Report Date: 07/17/14		
Operator: Sundance Energy		Section:		Township:		Range:		KB:		AFE:				
API/UWI:		Field Name:				County:				State:				
Spud date:		Latitude:		Longitude:		Ground Elevation:								
Conductor:				Surface Csg:				Production Casing						
Production Liner										Diameter:				
Description	JNTS	WT	Length	Depth	Description	JNTS	WT	Length	Depth	Description	JNTS	WT	Length (ft)	
										TOTAL with KB				0.00
Wellbore Info:				ft MD				Marker Joint				ft		
		Casing Shoe		ft MD				Marker Joint				ft		
		Well TD		ft MD				Packer Set @				ft		
				ft MD								ft		
Tubing Summary		Description			Length	Depth	Description			Length	Depth			
Rod Summary		Polished rod:				1"				Pump Data:				
		Pony rods:				7/8"								
						3/4"								
						K-Bars								
Description of Operations														
<p>07:05, Crew arrived on location, safety meeting</p> <p>07:30, Stand back 16 JTS in derrick &amp; LD 150 JTS of TBG on trailer.</p> <p>10:00, RU JW Wireline, ran CIBP &amp; set @ 4,600'. Ran CBL &amp; found TOC @ 4,110'. Dumped 2 SKS of cement on CIBP, perforated @ 655' &amp; set CICR @ 620'. RD JW Wireline.</p> <p>13:00, RIH w/stinger &amp; TBG, Sting into cement retainer. Safety meeting, RU Cementers Well Service &amp; pump 130 SKS of 15.2# cement below retainer &amp; 50 SKS of 15.2# cement above retainer to fill CSG to surface.</p> <p>14:45, LD TBG, RD Cementers Inc. Clean up equipment, NDBOP, clean up around wellhead.</p> <p>17:00, SDFN</p>														
Thank You, Rusty Tucker Schneider Energy Consulting														
Fluid Summary		Total bbls water rec today:				Total bbls water pumped today:				Total oil bbls prod today:				
		Total cumm bbls water rec:				Today's bbls water to rec:				Total water Recovered today:				
						Total bbls water to rec:				Supervisor:		Rusty Tucker		
Expense Summary														
Items:		Expense Item		Amt.	Expense Item		Amt.							
		Eastern Colorado Well Service		\$4,000										
		JW Wireline		\$7,842										
		Eastern Colorado Trucking		\$450				Supervision		\$1,200				
		Cementers Well Services Inc.		\$8,051				Cum Cost thru						
								Todays Total Costs		\$21,543				
						Cumulative Total Costs		\$21,543						