

		Daily Workover Report						Report Date:	
		Rocky Mountain Fuel 13-32						07/18/14	
Operator: Sundance Energy		Section:		Township:		Range:		KB:	
API/UWI:		Field Name:		County:		State:		AFE:	
Spud date:		Latitude:		Longitude:		Ground Elevation:			
Conductor:		Surface Csg:				Production Casing			
Production Liner						Diameter:			
Description	JNTS	WT	Length	Depth	Description	JNTS	WT	Length	Depth
				TOTAL with KB      0.00					
Wellbore Info:			ft MD			Marker Joint		ft	
		Casing Shoe	ft MD			Marker Joint		ft	
		Well TD	ft MD			Packer Set @		ft	
			ft MD					ft	
Tubing Summary	Description		Length	Depth	Description		Length	Depth	
Rod Summary	Polished rod:		1"	-	Pump Data:				
			7/8"	-					
	Pony rods:		3/4"	-					
			K-Bars	-					
Description of Operations									
09:00, Drive rig from the Rocky Mountain Fuel 11-32 to location. Spot base beam & rig. RU rig, remove hydraulic unit, LD polish rod, unseated pump & pulled subs out of well. PU polish rod.									
11:00, RU hot oil unit & pumped 40 BBLs of hot water down TBG, RD hot oil unit.									
12:00, LD 205 rods & pump. RU pump & tank. SWI.									
17:00, SDFN									
Thank You, Rusty Tucker Schneider Energy Consulting									
Fluid Summary	Total bbls water rec today:		Total bbls water pumped today:		Total oil bbls prod today:				
	Total cumm bbls water rec:		Today's bbls water to rec:		Total water Recovered today:				
			Total bbls water to rec:		Supervisor:	Rusty Tucker			
Expense Summary									
Items:	Expense Item	Amt.	Expense Item	Amt.					
	Eastern Colorado Well Service	\$3,000							
	Eastern Colorado Trucking	\$800							
	Heat Waves Hot Oil	\$584							
				Supervision		\$1,200			
				Cum Cost thru					
				Todays Total Costs		\$5,584			
				Cumulative Total Costs		\$5,584			