

| US ROCKIES REGION | | | |
|--|-------------|--------------------------|---|
| Anadarko Daily Summary Report | | | |
| Well: NEALE UPRR 42-15 #2 | | | |
| Project:COLORADO-WELD-NAD83-UTM13 | | Site:NEALE UPRR 42-15 #2 | Rig Name No:KEY 104/104 |
| Event: RE ENTER | | Start Date: 7/11/2014 | End Date: |
| Active Datum: RKB @4,912.00usft (above Mean Sea Level) | | Spud Date: 4/18/1990 | |
| UWI: NEALE UPRR 42-15 #2 | | | |
| Report No | Report Date | MD (usft) | 24 Hr Summary |
| 1 | 07/11/2014 | | MIRU KEY 104, SPOT IN PUMP & TANKS |
| 2 | 07/14/2014 | | RU CONTAINMENT AROUND WELL HEAD, NU BOP & HYDRILL, RU PUMP & TANK LINES, RU FLOOR & TONGS, TIH W/ 7-7/8", FOUR 4-3/4" DRILL COLLARS & 2-7/8" TBG, TAG @ 500', SWIVEL UP & START DRILLING, DRLG CMT FROM 500'- 552.28' |
| 3 | 07/15/2014 | | CONT DRLG CMT FROM 552.28'- 572', GOOD CMT RETURNS OVER THE SHAKER, FALL OUT OF CEMENT @ 660', WT UP 200BBLs MUD TO 10#, CONT TO CO, WASH DOWN TO 811', COND MUD, CONT TO WASH DOWN TO 965', WASH DN TO 2521', CONTINUOUSLY COND MUD, 200 BBLs OF 9.4# 30 VIS |
| 4 | 07/16/2014 | | SHUT DN TO TALLY TBG, COND MUD, WHILE COND MUD WE CONT TO ROTATE/CIRC, TOOK A 20 BBL KICK, RAN OUT OF ROOM IN OUR TANK, SIW SIP ANN 150 PSI COND AND WT UP MUD 10.2# 55 VIS 9.5 PH,CONT WASH DN FROM 2520.53' TO 2828', COND MUD, WASH DOWN TO 3418', WT UP MUD |
| 5 | 07/17/2014 | | TRY TO START CIRC OUT GAS, WELL STARTED TO CIRC GAS CUT MUD AROUND THE OUTSIDE OF THE SURF CSG, SIW, CONT WEIGHTING UP TO 11.7#, WASH DOWN TO 4978', TOOK A KICK, CIRC GAS OUT, WASH DOWN TO 5884', ROLL HOLE BOTTOMS UP FLOW TEST CONT WASHING DN TO 6771' |
| 6 | 07/18/2014 | | TAG FILL @ 6799',CLEAN OUT AND TAG PLUG @ 6960', PUMP A (13.5#) 18 BBL SLUG, TOO, LD COLLARS, TIH, EOT @ 6950', GYRO WELL, PUMP 120SX OF 13.5# 50/50 POZ G, TOO, WAIT ON CEMENT, AFTER 4 HRS OUR SAMPLE WAS NOT SET UP, WAIT 2 HRS |
| 7 | 07/19/2014 | | TAG TOC @ 6663', PUH, EOT @ 4715', PUMP 350SX OF 15.8# CLASS G CMT, TOO, ROLL HOLE, WAIT ON CMT, TAG TOC @ 3950', PUH, EOT @ 1290', PUMP 410SX OF 14.8# TYPE 3 CMT, TOO, LD TBG, SWI, SDFN |
| 8 | 07/20/2014 | | RU WIRELINE, TAG TOC @ 100', SET 8-5/8" CIBP @ 80', RD WIRELINE, TRY TESTING CIBP, CIRCULATES AROUND WELLHEAD, RD FLOOR & TONGS, RACK OUT HARD LINE & HOSES, ND HYDRILL, RU CEMENTERS, PUMP 22SX OF 14.8# TYPE 3 CEMENT, SWI, SDFN |
| 9 | 07/21/2014 | | ND BOP & WELLHEAD, CLEAN ALL TANKS, RDMO KEY 104 |
| 10 | 08/01/2014 | | Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 46'. Filled casing stub with 22 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled. |

COMMENTS:

07/15/14 - CMT IS DRLG HARD, DRLG W/ ALL AVAILABLE WT (9K DOWN), KEY, 3 COMPARTMENT, 200 BBL FLAT TANKS, 2.7 BBLs/IN, 32.4 BBLs/FT, EACH COMPARTMENT .9 BBLs/IN, 10.8 BBLs/FT. RIG PUMP (STROKES IN 15 SEC)(.0233)(3) = BBLs/MIN

07/17/14 - RETURNS ARE VERY GASSEY, NEED TO CALL MADOC W/ VISION, THE HYDRILL IS LEAKING, AND KENNY NAILL ABOUT EMPTYING THE DRILL CUTTINGS TRAILER,