

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BAILEY 37-15

Project:COLORADO-WELD-NAD83-UTM13 Site:BAILEY 16-15 PAD Rig Name No:CONCORD 6/6

Event: WELL WORK EXPENSE Start Date: 7/28/2014 End Date: Spud Date: 7/24/2007

Active Datum: RKB @4,901.00usft (above Mean Sea Level) UWI: 0/3/N/66/W/15/0/SESE/6/0/S/768.001536/E/0/821.001642/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/28/2014		MIRU
2	07/29/2014		TP/CP 200/200, SCP 250, blow down, control w/ 60 BBL, NDWH, NUBOP, EMI on TOO H (231 Yellow, 4 Red), TIH w/ RBP & 224 jts, set @ 7030', TIH w/ RBP & 224 jts, set @ 7030', PT CSG to 5K for 15 min, TOO H 10 jts, SI, SDFN
3	07/30/2014		TOOH SB, NDBOP, NDWH, spear CSG, NU Q92 & dual entry equip, NUBOP, TIH w/ 1700' 1.25" TBG, CIRC, pump 40 BBLs 10# mud, PU to 1500', still have pressure on SCSG, SI, SDFN
4	07/31/2014		TIH 1.25 to 1850', CIRC mud, Sanjel, pump 70 bbl fresh, 51 bbl Type III @ 14.8, 1.33 yield, displace w/ 1 bbl,TOOH LD 1.25" TBG, ND dual entry equip, NUBOP, SI, SDFN, WOC
5	08/01/2014		Run CBL from 3418' to surface, locate TOC @ 436', TIH pull RBP
6	08/04/2014		TIH CIRC clean to PB, PU land w/ 235 jts @ 7374' KB, NDBOP, NUWH, new style flanged WH, new valves and nipples., PT flange to 5K for 15 min (good), Broach to XN nipple, RDMO