

US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: WARDELL 37-29

Project: COLORADO-WELD-NAD83-UTM13	Site: WARDELL 14-29 PAD	Rig Name No: ENSIGN 316/316
Event: WELL WORK EXPENSE	Start Date: 7/11/2014	End Date:
Active Datum: KB @4,893.00usft (above Mean Sea Level)		Spud Date: 5/24/2008
UWI: 0/3/N/65/W/29/0/SESW/6/PM/S/460.00/W/0/2,154.00/0/0		

Report No	Report Date	MD (usft)	24 Hr Summary
2	07/11/2014		MIRU Ensign 316
3	07/14/2014		Blow down well and control W/ 50 bbls ND WH NU Bop. MIRU Pick EMI out 235 jts W/ 41 bad RDMO EMI unit TIH 4.5 RBP and set @ 7000' 223 jts circulate gas out pressure test to 1000# test good TOOH dump sand SWN SDFN.
4	07/15/2014		Blow down annular MIRU Warrior perforate @ 1600' W/ 3 shot per foot RDMO Warrior circulate 8 hours @ 4 bbls per minute SWN SDFN
5	07/16/2014		Circulate through perforations @ 1600' @ 4 bbls a minute
6	07/17/2014		Hookup rig pump circulate 5 hours MIRU Baker pump 20 bbls fresh water 52 bbls 14.8 24 bbls fresh water 1 bbl pump and lines 23 down casing Shut annular in @ 170 psi casing 520# SWN RDMO Baker SDFN
7	07/21/2014		Pickup 4- 3 1/8 collars TIH tag cement @ 1520' drill to 1608' circulate clean pressure test perf holes to 1000# test good TOOH lat collars down MIRU WL BOC 1808 TOC 763 RDMO Warrior TIH retrieving head and 222 jts SWN SDFN
8	07/22/2014		Circulate sand off RBP release TOOH TIH XN and 235 jts land tbg @ 7393 Broach ND Bop NU WH pressure test WH to 5000# test good RDMO Ensign 316