

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: STATE 3-16			
Project:COLORADO-WELD-NAD83-UTM13		Site:STATE 18-16 PAD	Rig Name No:ECWS 19/19
Event: WELL WORK EXPENSE		Start Date: 7/29/2014	End Date: Spud Date: 12/20/2008
Active Datum: RKB @5,174.00usft (above Mean Sea Level)		UWI: 0/1/N/68/W/16/0/SWNNW/6/PM/N/1,437.00/W/0/1,037.00/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	07/29/2014		MIRU SLICKLINE RIH TAG FILL AT 8159' GL (60' OF RAT HOLE) TBG/CSG=250 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG FOUND 254 GOOD NO RED PU RBP TIH SET @ 5500' ROLL GAS TEST TO 1000# GOOD TEST SPOT SAND TOO H SECURE WELL SDFN
2	07/30/2014		TOOH W/ RETRIEVING HEAD RU E-LINE RIH SHOOT SQZ HOLES @ 1490' POOH PU TENSION PKR TIH SET AT 1100' CIRCULATE WELL W/ MUD 3 BPM @ 400 PSI MIRU CEMENTERS PUMP 10 BBLS FRESH, 20 BBL SMS, 5 BBL FRESH, 35 BBLS TYPE III, 9.5 BBLS DISPLACE ISIP 195 SEE REMARKS
3	07/31/2014		WELL AND RIG SHUT DOWN DUE TO 48 HR WAIT ON CEMENT
4	08/01/2014		RELEASE PKR TOO H MIRU E-LINE RUN CBL FROM 1347'-SURFACE TOC=818' RD E-LINE PU BLADE BIT TIH TAG AT 1350' RU POWER SWIVEL DRILL/CIRCULATE TO 1570' ROLL HOLE CLEAN TEST SQZ HOLES TO 1000# GOOD TEST TOO H W/ BIT SECURE WELL SDFN
5	08/04/2014		TIH W/ RETRIEVING HEAD TAG SAND CIRCULATE SAND OFF RBP RELEASE AND TOO H W/ RBP PU XN NIPPLE TIH LAND PROD TBG W/ 254 JNTS @ 8031.24 BROACH TO XN NIPPLE NDBOP NU NEW FLANGED MATER VALVE WH TEST TO 5000# GOOD TEST SWI RDMO

REMARKS:

07/30/14 SWI WAIT 30 MINS OPEN WELL STILL 200 PSIG ON WELL SQZ CEMENT W .25 BBL PRESSURE TO 500 PSIG SWI RO CEMENTERS WOC