

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-RAND 11-14A

Project: COLORADO-WELD-NAD83-UTM13	Site: HSR-RAND 11-14A	Rig Name No: ENSIGN 320/320
Event: CONST- CAP WELL WORK	Start Date: 7/7/2014	End Date:
Active Datum: RKB @4,934.99usft (above Mean Sea Level)		UWI: 0/3/N/66/W/14/O/SWNE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/07/2014		MIRU ENSIGN 320, TP 400, CP 450, SCP 0, BDW, KILL WELL W/ 40 BBLs, ND WH TREE, NU BOPS, RU WORK FLOOR, SWI, SDFN
2	07/08/2014		TP 0, CP 250, SCP 0, BDW, KILL W/ 30 BBLs, MIRU EMI, EMI / TALLY WHILE TOO H 227 JTS OF 2 3/8", 11 JTS OF 1 1/4" TBG, (ALL-BAD) PU & TIH BIT & SCRAPER TO 7420' W/ 227 JTS, TOO H 227 JTS, PU & TIH RBP, SET @6998' W/ 214 JTS, CIRC. GAS OUT, SPOT SAND, P. TEST
3	07/09/2014		MIRU WIRELINE SERVICE, RIH CBL FROM 6990' TO SURFACE, RIH GUNS & SHOOT 3 SPF, 0.38' EHD @5115', POOH GUNS, ESTABLISH INJECTION RATE, RD FLOOR, ND BOPS, ND WH, NU FRAC VALVE, MIRU CEMENTING CREW, PUMP CEMENT, DROP WIPER PLUG, PUMP DISPLACEMENT, SWI, SDFN
4	07/10/2014		MIRU WIRELINE SERVICE, RIH GUNS & SHOOT 3 SPF, 0.38' EHD @1300', POOH GUNS, RDMO WL, MIRU CEMENT CREW, PUMP CEMENT, DROP WIPER PLUG, PUMP DISPLACEMENT, SWI, RDMO CEMENT CREW, WOC SDFN
5	07/14/2014		ND FRAC VALVE, NU WH, NU BOPS, RU FLOOR, PU 3 7/8" BIT, TALLY & PU 2 3/8" TBG, TAG CMT @1170' W/ 38 JTS, RU P. SWIVEL, DRILL THRU CMT, P. TEST CSG 1000(HOLDS @750) RD P.S., PU TBG, TAG CMT @5015' W/ 158 JTS, RU P.S. DRILL THRU, P. TEST CSG 750(GOOD)
6	07/15/2014		TOOH 162 JTS, LD BIT, WAIT ON WL, MIRU WIRELINE, RIH CBL FROM 5353' TO SURFACE, RDMO WL, CALL ENGINEER TO VERIFY CMT COVERAGE, PU RETRIEVING HEAD & TIH 221 JTS, CHANGE OF PLANS, TOO H 221 JTS, RD FLOOR, ND BOPS & WH, UNLAND CSG, NU DUAL ENTRY EQUIP,
7	07/16/2014		PU 1 1/4" TO 722', MIRU CEMENTERS, MIX & PUMP 130 SX TYPE 3 CMT, 1 BBL DISPLACEMENT, RDMO CEMENTERS, TOO H 1 1/4", RD FLOOR, ND BOPS, ND DUAL ENTRY EQUIP, LAND CSG, NU 5K WH, NU BOPS, RU FLOOR, SWI, SDFN, WOC
8	07/17/2014		MIRU WIRELINE, RIH CBL, VERIFY CMT COVERAGE, TIH RETRIEVING HEAD, RELEASE & TOO H RBP, TIH PKR HYDRO-TESTING, SET PKR, LAND WELL, BROACH TBG, NU 5K WH, P. TEST ANNULUS (DID NOT HOLD) MOVE PKR, P. TEST DIDNT HOLD, NU BOPS, RU FLOOR, TOO H SB 222 JTS & PKR
9	07/18/2014		TIH RBP & SET @5005' W/ 158 JTS, ROLE HOLE, SPOT SAND, TOO H 158 JTS, TIH PKR, FIND LEAK @1300', ESTABLISH INJECTION RATE, LD TBG WHILE TOO H PKR, TIH TBG IN DERRICK, LD TBG, RD FLOOR, ND BOPS & WH, NU FRAC VALVE, MIRU CEMENTERS, PUMP 100 SX CMT, DROP