

**DUCO INC.**

2403 ½ East Main

PO BOX 416

Rangely Colorado, 81648

**CEMENT REPORT ON DRAGON TRAIL UNIT # 1004**

**SE/NW - Section 22 - T2S - R102W**

**API # 05-103-05148**

**Lat. 39.861553 / Long. -108.832004**

**RIO BLANCO COUNTY, COLORADO.**

**ALL CEMENT PUMPED WAS CLASS G PORTLAND  
CEMENT MIXED WITH FRESH WATER 5.5GALLONS PER  
SKS. WEIGHTS WAS 15.8LBS PER GALLON**

6/6/2014: Verify tag 18' in on Jt 87 (2729'). Pull back up to 2680'  
Jt 85. **RU and pump 75 sacks/ 2% KCL class G cement.**  
POOH and SB 84 jts, LD single.WOC. Prep sandline for soft tag.  
with sandline. **Tag @ 2073'**. POOH. Secure well. SDFWE..

6/9/2014: RIH. **Tag 18' out on Jt 60 (1,870')**. Load hole and Test Csg to 500 psi for 5 minutes. Good. Verified by BLM. POOH and LD 38 Jts. RIH 26 Jts out of derrick. **EOT @ 1,451.03' Jt 46.** **Pump 15 sack 15.8 class G cement balance plug.** POOH and LD 26 Jts. SB 20 Jts. **RU DLD wireline. Shoot holes @ 600' and 228' in 2 runs.** RDMO wireline. **RIH 20 Jts to 628'. Pump 110 sacks 15.8 class G cement. WOC.** RIH with sandline. **Tag @ 180'.** POOH. Line was covered with cement to 10' off of flag so TOC will be higher. Secure well. SDFN.

6/10/2014: RIH. **Tag TOC 15' out on Jt 4 (108').** LD 4 Jts. RD service rig. Pull away from wellhead. Dig out wellhead and cut of 4' below surface. **Load csg and annulus with cement to surface.** Weld ID plate on Csg stub and bury. **All verified and approved by BLM Rep.** Road rig to Ranglely for evening.

**P&A Was witnessed by:**

**JO BECK WITH BLM: WHITE RIVER FIELD OFFICE. 970-878-3826.**

**JEFF RECTOR WITH DUCO INC. 970-629-2614. CEMENT & RIG.**

**ADAM DANIELS WITH DLD PIPE RECOVERY SERVICE. WIRE LINE 970-263-4800.**