



## Completion & Workover Operations Daily Summary

### DRAGON TRAIL UN 1004

Well Name DRAGON TRAIL UN 1004			API # 05103051480000	
Job Category Abandon		Primary Job Type Abandon Well		Start Date 03/01/2014
State CO	County/Parish RIO BLANCO	Pad		Latitude (decimal) (°) 39.86155300
			Longitude (decimal) (°) -108.83200400	

#### Daily Operations

#### 04/30/2014 00:00 - 04/30/2014 00:00

Report Number 1.0	Report Start Date 04/30/2014	Report End Date 04/30/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts

24 Hr Summary

#### 06/04/2014 06:00 - 06/05/2014 06:00

Report Number 2.0	Report Start Date 06/04/2014	Report End Date 06/05/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts

Kenneth R Tucker Jr, 307-707-0035

24 Hr Summary

Mobilize rig and equipment from the A11.

#### 06/05/2014 06:00 - 06/06/2014 06:00

Report Number 3.0	Report Start Date 06/05/2014	Report End Date 06/06/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts

Kenneth R Tucker Jr, 307-707-0035

24 Hr Summary

RU service rig. Pull cap and hanger on Larkin head. Strip on threaded flange and NU BOP's. RU work floor. Prep trailer for Tbg.

POOH and LD 1.9" Tbg. 81 Jts and a partial Jt(2700' +/-).

Tally and RIH to 2680'. 85 Jts. Secure well. SDFN.

#### 06/06/2014 06:00 - 06/07/2014 06:00

Report Number 4.0	Report Start Date 06/06/2014	Report End Date 06/07/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts

Kenneth R Tucker Jr, 307-707-0035

24 Hr Summary

SICP 0. SITP 0. Verify tag 18' in on Jt 87 (2729'). Pull back up to 2680' Jt 85. RU and pump 75 sacks/ 2% KCL class G cement. Displace with 10 bbls fresh.

POOH and SB 84 jts, LD single. Secure well.

WOC. Prep sandline for soft tag.

RIH with sandline. Tag @ 2073'. POOH. Secure well. SDFWE.

#### 06/09/2014 06:00 - 06/10/2014 06:00

Report Number 5.0	Report Start Date 06/09/2014	Report End Date 06/10/2014	Rig
----------------------	---------------------------------	-------------------------------	-----

Daily Contacts

Kenneth R Tucker Jr, 307-707-0035

24 Hr Summary

RIH. Tag 18' out on Jt 60 (1,870').

Load hole and Test Csg to 500 psi for 5 minutes. Good. Verified by BLM.

POOH and LD 38 Jts. RIH 26 Jts out of derrick. EOT @ 1,451.03' Jt 46.

Pump 15 sack 15.8 class G cement balance plug.

POOH and LD 26 Jts. SB 20 Jts.

RU DLD wireline. Shoot holes @ 600' and 228' in 2 runs. RDMO wireline.

RIH 20 Jts to 628'.

Pump 110 sacks 15.8 class G cement.

WOC.

RIH with sandline. Tag @ 180'. POOH. Line was covered with cement to 10' off of flag so TOC will be significant higher. Secure well. SDFN.



## Completion & Workover Operations Daily Summary

### Daily Operations

**06/10/2014 06:00 - 06/11/2014 06:00**

Report Number	6.0	Report Start Date	06/10/2014	Report End Date	06/11/2014	Rig
---------------	-----	-------------------	------------	-----------------	------------	-----

#### Daily Contacts

Kenneth R Tucker Jr, 307-707-0035

#### 24 Hr Summary

RIH. Tag TOC 15' out on Jt 4 (108'). LD 4 Jts.

RD service rig. Pull away from wellhead.

Dig out wellhead and cut of 4' below surface. Load csg and annulus with cement to surface. Weld ID plate on Csg stub and bury. All verified and approved by BLM Rep.

Road rig to Ranglely for evening.