

US ROCKIES REGION

Anadarko Daily Summary Report

Well: STATE 16-13J7

Project:COLORADO-WELD-NAD83-UTM13 Site:STATE 14-16 PAD Rig Name No:CONCORD 3/3

Event: ABANDONMENT Start Date: 7/28/2014 End Date: Spud Date: 10/16/1994

Active Datum: RKB @4,784.99usft (above Mean Sea Level) UWI: 0/3/N/67/W/16/0/SWSE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	07/28/2014		MIRU, RU CORETECH FISHED TOOLS & RAN A GYRO TO 7200 RD SLICKLINE, KILL WELL W/ 30 BBLS, ND WH NU BOP's, TALLY OUT 229 JTS 2 1/16, RU WL RIH W/ GAUGE RING TO 7250, PU CIBP RIH SET IT @ 7220 RD WL, SDFN.
2	07/29/2014		TIH W/ 2 1/16 TBG, CIR GAS TEST CIBP TO 1000 PSI HELD GOOD, RU SANJEL PUMP 25 SKS OF THERMAL 35, PUH W/ 30 JTS CIR CLEAN TOO, RU WL RIH W/ JET CUTTER CUT CSG @ 4300, CIR GAS OUT, ND BOP UNLAND CSG NU, TOO, W/ 3 1/2 CSG, TIH W/ TBG TO 4300, SWI SDFN.
3	07/30/2014		RU SANJEL PUMP 20 BBLS OF (SMS) 120 SKS OF CLASS "G" PUH REVERSE OUT, SWI SDFN.
4	07/31/2014		PULL EQUIP IN LOCATION W/ A CAT, RU SANJEL PUMP 140 SKS OF TYPE 3, TOO CLEAN EQUIP, RU WL RIH TAG TOC @ 220 FT, PUH SET 7" CIBP @ 80 FT, PT CIBP TO 1000 PSI TEST OK, RDMO PULL EQUIPMENT OUT OF LOCATION W/ CATERPILLAR.
5	08/18/2014		Crew travel. Dug up surface casing. Cut casing 6' below GL. Tagged @ 74'. Filled casing stub with 25 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.