

DUCO INC.

2403 ½ East Main

PO BOX 416

Rangely Colorado, 81648

CEMENT REPORT ON THE DRAGON TRAIL UNIT #1037

SE/SW Section 30, T2S, R101W

API # 05-103-07137

RIO BLANCO, COLORADO.

ALL CEMENT PUMPED WAS CLASS G PORTLAND CEMENT MIXED WITH FRESH WATER 5.5GALLONS PER SKS. WEIGHTS WAS 15.8LBS PER GALLON

October 16, 2013. MIRU, NDWH, NU BOP & rig floor, TOH with 70 jts of 2 3/8" TBG. RUWL, WL RIH & set a CIBP @ 1925'. POH, RDWL, TIH w/ 61 jts 2 3/8" TBG to 1925'. SWIFN.

October 17, 2013. Spot 10 sks (2 bbls slurry) on CIBP @ 1925', TOH with TBG. RUWL, WL RIH & sets CIBP @ 162' then WL pulls up to 152' & perforates 2 holes, POH, RDWL. TIH with 2 3/8" TBG to 150', fill hole with fresh water, mix 54 sks (10.8 bbls slurry) & displace slurry down TBG & get good slurry returns to surface, TIH, ND, RDSU, Cut well head off 4' below surface. Use a 1"X100' hose to top cap the 5.5" CSG & the 8 5/8" CSG off using 45 sks (9 bbls slurry). WOC 2 hours. Cement top fell in the 8 5/8" CSG, run 1" hose back in 8 5/8 CSG & mix 18 sks (3.6 bbls slurry) displace down 8 5/8 to top it off. WOC 1 hour all is still full, weld name plate on, take GPS Reading.

GPS RECORDING IS

N 39* 50.442'

W108* 46.616'

BOB HARTMAN –BLM-GRAND JUNCTION FIELD. OFFICE PE.

KEVIN KING-COGCC-PE-DENVER, COLORADO.

P&A Was witnessed by:

JEFFERY JOHNSON-ENCANA CONSULTANT-970-216-5908.

**JEFF RECTOR WITH DUCO INC.-970-629-2614. CEMENT & WORK OVER
FORMAN.**

**ADAM DANIELS WITH DLD PIPE RECOVERY SERVICE. WIRE LINE 970-
263-4800.**



Thomas Joyce

Production Engineer