

FORM  
2  
Rev  
08/13

State of Colorado  
Oil and Gas Conservation Commission  
1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:  
400659060

APPLICATION FOR PERMIT TO:

Drill       Deepen       Re-enter       Recomplete and Operate

Date Received:  
08/22/2014

TYPE OF WELL    OIL     GAS     COALBED     OTHER \_\_\_\_\_  
ZONE TYPE      SINGLE ZONE     MULTIPLE ZONES     COMMINGLE ZONES

Refiling   
Sidetrack

Well Name: Pastelak      Well Number: 01N-64W-02-9C  
Name of Operator: VERDAD OIL & GAS CORPORATION      COGCC Operator Number: 10485  
Address: 5950 CEDAR SPRINGS RD #200  
City: DALLAS      State: TX      Zip: 75235  
Contact Name: Shauna DeMattee      Phone: (720)229-4495      Fax: ( )  
Email: sdeattee@progressivepcs.net

RECLAMATION FINANCIAL ASSURANCE

Plugging and Abandonment Bond Surety ID: 20130094

WELL LOCATION INFORMATION

QtrQtr: NENW      Sec: 2      Twp: 1N      Rng: 64W      Meridian: 6  
Latitude: 40.087060      Longitude: -104.522880

Footage at Surface:      215 feet      FNL/FSL      FNL      1376 feet      FEL/FWL      FWL

Field Name: WATTENBERG      Field Number: 90750

Ground Elevation: 5011      County: WELD

GPS Data:  
Date of Measurement: 06/24/2014    PDOP Reading: 2.1    Instrument Operator's Name: Kyle E. Rutz

If well is     Directional       Horizontal (highly deviated)      **submit deviated drilling plan.**

Footage at Top of Prod Zone:    FNL/FSL      FEL/FWL      Bottom Hole:    FNL/FSL      FEL/FWL  
460    FNL    1980    FWL      460    FSL    1980    FWL  
Sec: 2    Twp: 1N    Rng: 64W      Sec: 2    Twp: 1N    Rng: 64W

LOCATION SURFACE & MINERALS & RIGHT TO CONSTRUCT

Surface Ownership:     Fee       State       Federal       Indian

The Surface Owner is:     is the mineral owner beneath the location.  
(check all that apply)     is committed to an Oil and Gas Lease.  
    has signed the Oil and Gas Lease.  
    is the applicant.

The Mineral Owner beneath this Oil and Gas Location is:     Fee       State       Federal       Indian

The Minerals beneath this Oil and Gas Location will be developed by this Well:    Yes

The right to construct the Oil and Gas Location is granted by:    oil and gas lease

Surface damage assurance if no agreement is in place:      Surface Surety ID: \_\_\_\_\_

## LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

Part of SW/4, NW/4, N/2 of NE/4 & SE/4 Sec. 02-T1N-R6W

Surface Use Agreement includes COGCC Waivers for Rules 305, 306, 318A.a, 318A.c & 603.a.(2) - See SUA page 4, #9. COGCC Waivers.

Total Acres in Described Lease: 337 Described Mineral Lease is:  Fee  State  Federal  Indian

Federal or State Lease # \_\_\_\_\_

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

## CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building: 632 Feet  
Building Unit: 698 Feet  
High Occupancy Building Unit: 5280 Feet  
Designated Outside Activity Area: 5280 Feet  
Public Road: 1279 Feet  
Above Ground Utility: 857 Feet  
Railroad: 5280 Feet  
Property Line: 215 Feet

### INSTRUCTIONS:

- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).  
- Enter 5280 for distance greater than 1 mile.  
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.  
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

## DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a:  Buffer Zone  
 Exception Zone  
 Urban Mitigation Area

- Buffer Zone - as described in Rule 604.a.(2), within 1,000' of a Building Unit  
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.  
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government: \_\_\_\_\_

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners: 07/21/2014

## SPACING and UNIT INFORMATION

Distance from Completed Portion of Wellbore to Nearest Wellbore Permitted or Completed in the same formation: 660 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 460 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): \_\_\_\_\_ Unit Number: \_\_\_\_\_

## SPACING & FORMATIONS COMMENTS

GWA Proposed Spacing Unit: 320 ACRES COMRISED OF W/2 of Sec 2, T1N, R64W

## OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
CODELL	CODL	GWA	320	W2

## DRILLING PROGRAM

Proposed Total Measured Depth: 11709 Feet

Distance to nearest permitted or existing wellbore penetrating objective formation: 660 Feet (Including plugged wells)

Will a closed-loop drilling system be used? Yes

Is H<sub>2</sub>S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H<sub>2</sub>S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? No

BOP Equipment Type:  Annular Preventor  Double Ram  Rotating Head  None

## GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 318A

## DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Beneficial reuse or land application plan submitted?                     

Reuse Facility ID:                      or Document Number:                     

## CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
SURF	13+1/2	9+5/8	36#	0	1250	1150	1250	0
1ST	8+3/4	7	29#	0	7478	750	7478	2500
1ST LINER	6+1/8	4+1/2	13.5#	7278	11709			

Conductor Casing is NOT planned

## DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

- Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)
- Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)
- Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)
- Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)
- Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

## GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

- Rule 318A.a. Exception Location (GWA Windows).
- Rule 318A.c. Exception Location (GWA Twinning).

## RULE 502.b VARIANCE REQUEST

Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number

## OTHER LOCATION EXCEPTIONS

Check all that apply:

- Rule 318.c. Exception Location from Rule or Spacing Order Number \_\_\_\_\_
- Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

## OPERATOR COMMENTS AND SUBMITTAL

Comments 7" casing string will be cemented to at least 200' above Niobrara, around 500' from surface. Distance to nearest well (including plugged wells) was measured to the proposed Pastelak 01N-64W-02-5C via the Anti-Collision Report in the Deviated Drilling plan. Surface Use Agreement includes COGCC Waivers for Rules 305, 306, 318A.a, 318A.C & 603.a.(2) - See highlighted portion of SUA page 4, #9. COGCC Waivers.

This application is in a Comprehensive Drilling Plan \_\_\_\_\_ CDP #: \_\_\_\_\_

Location ID: \_\_\_\_\_

Is this application being submitted with an Oil and Gas Location Assessment application? \_\_\_\_\_ Yes \_\_\_\_\_

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Shauna DeMattee \_\_\_\_\_

Title: Regulatory Analyst Date: 8/22/2014 Email: sdemattee@progressivepcs.net

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

Expiration Date: \_\_\_\_\_

API NUMBER

05

## Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

## Best Management Practices

No	BMP/COA Type	Description
1	General Housekeeping	Removal of surface trash. All trash, debris and material not intrinsic to the operation of the oil and gas facility shall be removed and legally disposed of as is applicable.
2	Material Handling and Spill Prevention	Leak Detection Plan. Pumper will visit the location daily and visually inspect all tanks and fittings for leaks. Additionally, monthly documented SPCCP inspections are conducted pursuant to 40 CFR §112.
3	Material Handling and Spill Prevention	Berm construction. Tank berms shall be constructed of steel rings with a synthetic or engineered liner and designed to contain 150% of the capacity of the largest tank. All berms will be visually checked periodically to ensure proper working condition.
4	Material Handling and Spill Prevention	Load-lines. All load-lines shall be bull-plugged or capped.

5	Material Handling and Spill Prevention	Tank specifications. Tanks will be designed, constructed and maintained in accordance with NFPA Code 30. The tanks are visually inspected once a day for issues, and recorded inspections are conducted once a month.
6	Noise mitigation	Lighting abatement measures shall be implemented, including the installation lighting shield devices on all of the more conspicuous lights, low density sodium lighting where practicable; and rig shrouding is not believed necessary as this is an industrial area and the only building unit within 1,000' is owned by the operator, however, at its election the operator may install temporary engineering controls consisting of perimeter sound walls shall be used on the location during drilling and completion activities to provide noise relief. Permanent equipment on location shall be muffled to reduce noise, or shall be appropriately buffered.
7	Drilling/Completion Operations	Closed Loop Drilling Systems – Pit Restrictions. Not applicable; a closed-loop system will be used for drilling.
8	Drilling/Completion Operations	Green Completions – Emission Control Systems. Test separators and associated flow lines and sand traps shall be installed on-site to accommodate Green completions techniques pursuant to COGCC Rules. In the anticipated absence of a viable gas sales line, the flow-back gas shall be thermally oxidized in an emissions control device (ECD), which will be installed and kept in operable condition for least the first 90-days of production pursuant to CDPHE rules. This ECD shall have an adequate capacity for 1.5 times the largest flow-back within a 10 mile radius, will be flanged to route gas to other or permanent oxidizing equipment and shall be provided with the equipment needed to maintain combustion where non-combustible gases are present.
9	Drilling/Completion Operations	Blowout preventer equipment (“BOPE”). A double ram and annular preventer will be used during drilling. At least the drilling company shall have a valid well blowout prevention certifications.
10	Drilling/Completion Operations	BOPE for well servicing operations. Adequate BOP equipment shall be used. Stabbing valves shall be installed in the event of reverse circulation and shall be prior tested with low and high pressure fluid.
11	Drilling/Completion Operations	Pit level indicators. Not applicable; a closed-loop system will be used and no pits shall be dug.
12	Drilling/Completion Operations	Drill stem tests. Not applicable; no Drill Stem tests are planned.
13	Drilling/Completion Operations	Well will be logged with an open hole logging tool with gamma ray. A CBL will be run on all production casing or, in the case of a production liner, the intermediate casing, when these casing strings are run.
14	Drilling/Completion Operations	Control of fire hazards. All materials which are considered fire hazards shall be a minimum of 25' from the wellhead tanks or separators. Electrical equipment shall comply with API RP 500 and will comply with the current national electrical code. An emergency response plan has been generated for this site.
15	Drilling/Completion Operations	Guy line anchors. All guy line anchors shall be brightly marked pursuant to Rule 604.c (2)Q.
16	Drilling/Completion Operations	Operator acknowledges and will comply with the COGCC Policy for Bradenhead Monitoring during Hydraulic Fracturing Treatments in the Greater Wattenberg Area dated May 29, 2012.

17	Drilling/Completion Operations	<p>Prior to drilling operations, Operator may perform an anti-collision review of existing offset wells that have the potential of being within close proximity of the proposed well. This anti-collision review may include MWD or gyro surveys and surface locations of the offset wells with included error of uncertainty per survey instrument, and compared against the proposed wellpath with its respective error of uncertainty. If current surveys do not exist for the offset wells, Operator may have gyro surveys conducted to verify bottomhole location. The proposed well may only be drilled if the anti-collision review results indicate that the risk of collision is sufficiently low as defined by the anti-collision plan, with separation factors greater than 1.5, or if the risk of collision has been mitigated through other means including shutting in wells, plugging wells, increased drilling fluid in the event of lost returns or as is appropriate for the specific situation. In the event of an increased risk of collision, that risk will be mitigated to prevent harm to people, the environment or property. For the proposed well, upon conclusion of drilling operations, an as-constructed directional survey will be submitted to COGCC with the Form 5.</p> <p>Please see the attached 318A.m letter for a list of well(s) identified by the operator as being within 150 feet of the proposed well(s). If no letter is attached, the operator has not identified any wells as being within 150 feet of the proposed well(s) at the time of permitting.</p>
18	Final Reclamation	Well site cleared. Within 90-day subsequent to the time of plugging and abandonment of the entire site, superfluous debris and equipment shall be removed from the site.
19	Final Reclamation	Identification of plugged and abandoned wells. P&A'd wells shall be identified pursuant to 319.a.(5).

Total: 19 comment(s)

### **Applicable Policies and Notices to Operators**

Notice Concerning Operating Requirements for Wildlife Protection.

### **Attachment Check List**

<b><u>Att Doc Num</u></b>	<b><u>Name</u></b>
400665812	DIRECTIONAL DATA
400665813	OffsetWellEvaluations Data
400665814	SURFACE AGRMT/SURETY
400665815	EXCEPTION LOC REQUEST
400665816	DEVIATED DRILLING PLAN
400668601	WELL LOCATION PLAT
400672596	PROPOSED SPACING UNIT

Total Attach: 7 Files

### **General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>
Permit	Return to draft. Missing Anti Collision waiver (318A.m), since distance from completed portion of wellbore is less than 150 ft to nearest wellbore in the same formation.  Otherwise ready to pass completeness.	8/26/2014 12:48:50 PM
Permit	Return to draft. Proposed spacing unit missing plat.  Did not review for completeness.	8/25/2014 11:41:59 AM

Total: 2 comment(s)