



DISON ON WELL CEMENTING Single Cement Surface Pipe

Customer
Well Name

EXCELL SERVICES LLC
GELVIN 12-18-15-44W

INVOICE #
LOCATION
FOREMAN
Date

150.41
YUMA
AARON CARRASCO
7/27/2014

Treatment Report Page 2

DESCRIPTION OF JOB EVENTS

Safety Meeting MIRU CIRCULATE Drop Plug 848pm M & P Time Sacks	831pm 5PM 833pm	Displace 1			Displace 2			Displace 3			Displace 4			Displace 5		
		BBLS	Time	PSI	BBLS	Time	PSI	BBLS	Time	PSI	BBLS	Time	PSI	BBLS	Time	PSI
		0	848pm	20	0			0			0			0		
		10	853pm	150	10			10			10			10		
		18.2	925pm	150	20			20			20			20		
		30			30			30			30			30		
		40			40			40			40			40		
		50			50			50			50			50		
		60			60			60			60			60		
		70			70			70			70			70		
		80			80			80			80			80		
		90			90			90			90			90		
		100			100			100			100			100		
		110			110			110			110			110		
% Excess	109%	120			120			120			120			120		
Mixed bbls	27	130			130			130			130			130		
Total Sacks	270	140			140			140			140			140		
bbl Returns	19	150			150			150			150			150		
Water Temp.	65 F															

Notes:

TD @ (494) FT

SET @ (488) FT

7 INCH CASING = 20 LBS/ FT

40 FT SHOE

CEMENT TYPE = 50/50 POZ 3% CCA = MIXED & PUMPED (270 sks) -25% Flo-Cel

15.2 LBS/GAL= 1.07 YIELD = 4.20 GAL/ SKS

DISPLACED = (18.2)

BBLS Q PIT = (19)

X

Work Performed

X

Drilling Foreman

Title

X

7-27-14

Date