

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: GURLEY 1-31 1			
Project:COLORADO-WELD-NAD83-UTM13		Site:GURLEY 1-31 1	Rig Name No:BAYOU 20/20
Event: ABANDONMENT		Start Date: 8/21/2014	End Date: Spud Date: 4/24/1993
Active Datum: RKB @4,773.00usft (above Mean Sea Level)		UWI: 0/4/N/66/W/31/0/NWSE/6/0/N/1650/W/0/-1428/0/0	
Report No	Report Date	MD (usft)	24 Hr Summary
1	08/21/2014		MOVE EQUIPMENT FROM UPPR 38 PAN AM D TRUE #1, RIG UP WO RIG/PUMP AND TANK, SDFN
2	08/22/2014		CREW TRAVEL TO LOC, OPEN WELL, MIRU SLICKLINE, TAG FOR FILL @7930'. MAKE A GYRO RUN TO 7686'. RDMO SLICKLINE. BLOW DOWN WELL/KILL WELL. RD WH, NU BOPS/WORK FLOOR. UNLAND TBG TOO H TALLY OUT. PU CASING SCRAPER, TIH TO 7650'. TOO H W/ 140JNT. CLOSE WELL SDFN.
3	08/23/2014		CREW TRAVEL TO LOC, OPEN WELL, FINISH TOO H W/ TBG, MIRU WIRELINE RUN IN HOLE W/ 1ST CIBP AND SET @7850'. DUMP 2sx CEMENT ON TOP, RUN AND SET 2ND CIBP @7650'. RDMO WIRELINE SERV, MIRU HYDROTESTER TIH W/ TBG TO 7650' TO TOP OF PLUG. CIRCULATE WELL TO GET GAS OUT, CLOSE WELL SDFN, CREW TRAVEL TO YARD
4	08/25/2014		CREW TRAVEL TO LOC. OPEN WELL BRAKE CIRCULATION, MIRU CEMENTERS, PUMP BALANCE PLUG OF 70sx, type G, 15.8ppg , 1.15cuft/sx. 5 fresh, 20sms, 5fresh, 14bbl CEMET, 25displace. @7650' TO 6550' RD CEMENTERS, LD 50JNTS AND REVERSE CIRCULATION, TOO H TO 4300'.
5	08/26/2014		CREW TRAVEL TO LOC. OPEN WELL AND MIRU WIRELINE, RUN IN HOLE AND TAG TOC@ 3260'. RUN IN HOLE TO 1040' AND SPLIT 4.5 COLLAR. RDMO WIRELINE SERV. TOO H w/4.5 TBG LD. 24JNTS. CHANGE OVER TOOLS TO RUN 2 3/8 TBG TO 1148'. MIRU CEMENTERS AND PUMP BALANCE PLUG
6	08/27/2014		CREW TRAVEL TO LOC. OPEN WELL, ND BOPS, MIRU WIRELINE SERV. RU 8 5/8 CIBP, RUN IN HOLE AND TAG TOC@220'. SET CIBP @80'. RDMO WIRELINE SERV. PRESSURI TEST CIBP TO 1000psi FOR 15 MIN, TEST GOOD, RD WO RIG/ PUMP AND TANK LINES. WAIT ON ORDERS TO MOVE TO NEXT
7	09/05/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 64'. Filled casing stub with 22 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.

COMMENTS:

08/25/14 - RU CEMENTERS AND PUMP 2ND PLUG OF 30sx, type G, 15.8ppg, 1.15cuft/sx, BRAKE CIRCULATION W/ 15BBL PUMP CEMENT, 6BBL @4300' TO 3900'. RDMO CEMENTERS, TOO H LD TBG ON TRAILER, RD WOORK FLOOR, ND BOPS, UNLAND 4.5 CASING, NU BOPS, CLOSE WELL SDFN.

08/26/14 - 240sx, type lll. 14.8ppg, 1.33cuft/sx. 5 FRESH, 20 SMS, 5 FRESH, 58 CEMENT, 1 DISPLACE, RDMO CEMENTERS, TOO H LD TBG, CLOSE WELL, SDFN CREW TRAVEL TO LOC.