

US ROCKIES REGION

Anadarko Daily Summary Report

Well: BULTHAUP 10-6

Project:COLORADO-WELD-NAD83-UTM13

Site:BULTHAUP 10-6 PAD

Rig Name No:ENSIGN 320/320

Event: WELL WORK EXPENSE

Start Date: 9/2/2014

End Date: 9/5/2014

Spud Date: 1/9/2009

Active Datum: KB @5,027.00usft (above Mean Sea Level)

UWI: 0/1/N/68/W/6/0/NWSE/6/PM/S/2,121.00/E/0/2,167.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/02/2014		MIRU ENSIGN 320, TP 100, CP 100, SCP 300, BDW, KILL W/ 60 BBLS, ND WH TOP FLANGE, NU BOPS, RU FLOOR, MIRU EMI SERVICE, EMI / TALLY WHILE TOO H 244 JTS RDMO EMI SERVICE, SWI, SDFN
2	09/03/2014		TIH & SET RBP @7387', CIRC. GAS OUT, P.TEST CSG/RBP TO 1K, SPOT SN, TOO H, RD FLOOR, ND BOPS, ND WH, PU 4-1/2" SPEAR, UNLAND CSG, NU DOUBLE ENTRY FLANGES, NU BOPS, RU FLOOR, TALLY / PU 1-1/4" TBG, CIRC. HOLE
3	09/04/2014		MIRU CEMENTERS, MIX & PUMP 105 SX TYPE 3 CMT, PUMP 1.5 BBLS DISPLACEMENT RDMO CEMENTERS, PULL UP, CIRC. CLEAN, LD 1-1/4", RD FLOOR, ND BOPS, ND DOUBLE ENTRY FLANGES, LAND CSG, NU WH, NU BOPS, RU FLOOR, SWI, WOC
4	09/05/2014		MIRU WIRELINE, RIH CBL FROM 1200' TO SURFACE, MIRU HYDRO-TESTER, P.TEST CSG TO 5K/15 MIN (GOOD), PU & TIH RETRIEVING HEAD, CIRC. SN OFF RBP @7387', RELEASE & TOO H RBP, PU & TIH NC+XN+244 JTS, LAND EOT 7404', BROACH TBG, ND/NU, TEST WH, RDMO ENSIGN 320