

FORM INSP
Rev 05/11

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
----	----	----	----

Inspection Date:
09/24/2014

Document Number:
673900537

Overall Inspection:
SATISFACTORY

FIELD INSPECTION FORM

Location Identifier	Facility ID	Loc ID	Inspector Name:	On-Site Inspection	2A Doc Num:
	<u>434789</u>	<u>434790</u>	<u>Rains, Bill</u>	<input type="checkbox"/>	

Operator Information:

OGCC Operator Number: 10071

Name of Operator: BARRETT CORPORATION* BILL

Address: 1099 18TH ST STE 2300

City: DENVER State: CO Zip: 80202

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED
- INSPECTOR REQUESTS FORM 42 WHEN CORRECTIVE ACTIONS ARE COMPLETED

Contact Information:

Contact Name	Phone	Email	Comment
Hirtler, Christina	303-312-8597	chirtler@billbarrettcorp.com	regulatory analyst
Fallang, Tracey	303-518-2290	tfallang@billbarrettcorp.com	All Inspections
Zavadil, Duane		dzavadil@billbarrettcorp.com	All Inspections

Compliance Summary:

QtrQtr: NENW Sec: 36 Twp: 5N Range: 62W

Inspector Comment:

Related Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status	
434789	WELL	DG	12/20/2013	LO	123-38343	Anschutz State 5-62-36-12	WK	<input checked="" type="checkbox"/>

Equipment:

Location Inventory

Special Purpose Pits: _____	Drilling Pits: _____	Wells: <u>1</u>	Production Pits: _____
Condensate Tanks: _____	Water Tanks: <u>1</u>	Separators: <u>1</u>	Electric Motors: <u>1</u>
Gas or Diesel Mortors: <u>1</u>	Cavity Pumps: _____	LACT Unit: _____	Pump Jacks: <u>1</u>
Electric Generators: <u>1</u>	Gas Pipeline: _____	Oil Pipeline: _____	Water Pipeline: _____
Gas Compressors: _____	VOC Combustor: <u>1</u>	Oil Tanks: <u>3</u>	Dehydrator Units: _____
Multi-Well Pits: _____	Pigging Station: _____	Flare: <u>1</u>	Fuel Tanks: _____

Location

Emergency Contact Number (S/A/V): _____ Corrective Date: _____

Comment: _____

Corrective Action: _____

Spills:

Type	Area	Volume	Corrective action	CA Date
------	------	--------	-------------------	---------

Multiple Spills and Releases?

Venting:		
Yes/No	Comment	

Flaring:				
Type	Satisfactory/Action Required	Comment	Corrective Action	CA Date

Predrill

Location ID: 434789

Site Preparation:

Lease Road Adeq.: _____ Pads: _____ Soil Stockpile: _____

S/A/V: _____

Corrective Action: _____ Date: _____ CDP Num.: _____

Form 2A COAs:

S/A/V: _____ **Comment:**

CA: **Date:** _____

Wildlife BMPs:

BMP Type	Comment
Drilling/Completion Operations	<p>NOTIFICATIONS</p> <ul style="list-style-type: none"> • Proper notifications required by COGCC regulations or policy memos will be adhered to <p>TRENCHES/PITS/TEMPORARY FRAC TANKS</p> <ul style="list-style-type: none"> • Unlined pits will not be constructed on fill material. • Any free liquids accumulated in the containment would be removed and hauled to an approved waste disposal facility. Drill cuttings would either be hauled to an approved spread field or waste disposal facility or would be treated and disposed of onsite. Disposal methods would comply with COGCC regulations. • Flowback and stimulation fluids from the wells being completed will be sent to tanks and/or filters to allow the sand to settle out before the fluids are hauled to a state approved disposal facility. • Temporary frac tanks installed on location will have proper secondary containment according to SPCC regulations such as either putting a perimeter berm around location or around the frac tanks.

Storm Water/Erosion Control

GENERAL

- Utilize diking and other forms of containment and diversions around tanks, drums, chemicals, liquids, pits, impoundments, or well pads
- Use drip pans, sumps, or liners where appropriate
- Limit the amount of land disturbed during construction of pad, access road, and facilities
- Employ spill response plan (SPCC) for all facilities
- Dispose properly offsite any wastes fluids and other materials

MATERIAL HANDLING, ACTIVITIES, PRACTICES AND STORM WATER DIVERSION

- Secondary containment of tanks, drums, and storage areas is mandatory to prohibit discharges to surface waters. A minimum of 110% capacity required of largest storage tank within a containment area
- Material handling and spill prevention procedures and practices will be followed to help prohibit discharges to surface waters
- Proper loading, and transportation procedures to be followed for all materials to and from locations

EROSION CONTROL

- Pad and access road to be designed to minimize erosion
- Pad and access road to implement appropriate erosion control devices where necessary to minimize erosion
- Routine inspections of sites and controls to be implemented with additions, repairs, and optimization to occur as necessary to minimize erosion

SELF INSPECTION, MAINTENANCE, AND HOUSEKEEPING

- All employees are trained in spill response, good housekeeping, material management practices, and procedures for equipment and container washing annually
- Conduct internal storm water inspections per applicable stormwater regulations
- Conduct routine informal inspections of all tanks and storage facilities at least weekly
- All containment areas are to be inspected weekly or following a heavy rain event.
- Any excessive precipitation accumulation within containment should be removed as appropriate and disposed of properly
- All structural berms, dikes, and containment will be inspected periodically to ensure they are operating correctly

SPILL RESPONSE

- Spill response procedures as per the BBC field SPCC Plan

VEHICLE & LOCATION PROCEDURES

- Vehicles entering location are to be free of chemical, oil, mud, weeds, trash, and debris
- Location to be treated to kill weeds and bladed when necessary

Drilling/Completion Operations

Large Volume Above Ground Storage Tanks:
 BBC will be utilizing one 40,000 bbls tanks provided by Well Water Solutions. The tanks are approximately 156 feet in diameter and 12 feet tall. Well Water Solution's tanks are manufactured in accordance with designs and specifications that have been reviewed and certified by a Professional Engineer. The tanks will be erected by Well Water Solutions or a contractor authorized by Well Water Solutions to set up their tanks. The tanks will be filled with fresh water obtained from local fresh water sources. The tanks will be placed within the perimeter berm that will be constructed around the entire pad.
 We make our best efforts to put the LVST on the cut portion of location, so it is not on fill if at all possible. We also bring in dirt and create a solid, flat, and level area for the tank to sit on before the vender starts work on the tank. Then the vender digs a small trench and lays down a geo pad before starting to assemble the tank.
 During initial pad construction, compactors are utilized along with wetting of soil while compacting. This is standard BBC procedure when equipment is placed on fill. Also all fittings and flow lines are schedule 80 (2400 psi WP) along with all connections being welded. Tanks will be placed on a bed of sand with a 36 mil synthetic liner that is attached to 3' corrugated containment.
 Please see diagrams attached.

S/AV: _____ **Comment:** _____

CA: _____ **Date:** _____

Stormwater:

Comment: _____

Staking:

On Site Inspection (305):

Surface Owner Contact Information:

Name: _____ Address: _____

Phone Number: _____ Cell Phone: _____

Operator Rep. Contact Information:

Landman Name: _____ Phone Number: _____

Date Onsite Request Received: _____ Date of Rule 306 Consultation: _____

Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

Summary of Operator Response to Landowner Issues:

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

Facility

Facility ID: 434789 Type: WELL API Number: 123-38343 Status: DG Insp. Status: WK

BradenHead

Comment: **BRADENHEAD IS EXPOSED**

CA: _____

CA Date: _____

Workover

Comment: **A PASSING MIT WAS COMPLETED WITH STARTING PSI OF 775 AND ENDING WITH 775 NO LOSS OF PSI.**

Environmental

Spills/Releases:

Type of Spill: _____ Description: _____ Estimated Spill Volume: _____
Comment: _____
Corrective Action: _____ Date: _____
Reportable: _____ GPS: Lat _____ Long _____
Proximity to Surface Water: _____ Depth to Ground Water: _____

Water Well:

Lat _____ Long _____
DWR Receipt Num: _____ Owner Name: _____ GPS : _____

Field Parameters:

Sample Location: _____

Emission Control Burner (ECB): _____
Comment: _____
Pilot: _____ Wildlife Protection Devices (fired vessels): _____

Reclamation - Storm Water - Pit

Interim Reclamation:

Date Interim Reclamation Started: _____ Date Interim Reclamation Completed: _____
Land Use: RANGELAND
Comment: _____
1003a. Debris removed? In CM _____ CA _____ CA Date _____
Waste Material Onsite? In CM _____ CA _____ CA Date _____
Unused or unneeded equipment onsite? In CM _____ CA _____ CA Date _____
Pit, cellars, rat holes and other bores closed? Pass CM _____ CA _____ CA Date _____
Guy line anchors removed? Pass CM _____ CA _____ CA Date _____
Guy line anchors marked? _____ CM _____ CA _____ CA Date _____
1003b. Area no longer in use? In Production areas stabilized ? In
1003c. Compacted areas have been cross ripped? _____
1003d. Drilling pit closed? Pass Subsidence over on drill pit? _____
Cuttings management: _____
1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? _____
Production areas have been stabilized? Pass Segregated soils have been replaced? In

Inspector Name: Rains, Bill

RESTORATION AND REVEGETATION

Cropland

Top soil replaced _____ Recontoured _____ Perennial forage re-established _____

Non-Cropland

Top soil replaced In _____ Recontoured In _____ 80% Revegetation _____

1003 f. Weeds Noxious weeds? _____

Comment: _____

Overall Interim Reclamation _____

Final Reclamation/ Abandoned Location:

Date Final Reclamation Started: _____ Date Final Reclamation Completed: _____

Final Land Use: RANGELAND

Reminder: _____

Comment: _____

Well plugged _____ Pit mouse/rat holes, cellars backfilled _____

Debris removed _____ No disturbance /Location never built _____

Access Roads Regraded _____ Contoured _____ Culverts removed _____

Gravel removed _____

Location and associated production facilities reclaimed _____ Locations, facilities, roads, recontoured _____

Compaction alleviation _____ Dust and erosion control _____

Non cropland: Revegetated 80% _____ Cropland: perennial forage _____

Weeds present _____ Subsidence _____

Comment: _____

Corrective Action: _____ Date _____

Overall Final Reclamation _____ Well Release on Active Location Multi-Well Location

Storm Water:

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
Gravel	Pass					

S/A/V: SATISFACTOR Corrective Date: _____
Y

Comment: _____

CA: _____

Pits: NO SURFACE INDICATION OF PIT