

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ADAM FARM 27-4

Project:COLORADO-WELD-NAD83-UTM13

Site:Adam Farm 17-4

Rig Name No:ENSIGN 316/316

Event: WELL WORK EXPENSE

Start Date: 8/28/2014

End Date:

Spud Date: 10/6/2009

Active Datum: RKB @4,900.00usft (above Mean Sea Level)

UWI: ADAM FARM 27-4

Report No	Report Date	MD (usft)	24 Hr Summary
1	08/28/2014		MIRU Ensign 316 blow down wll control W/ 50 bbls ND WH NU Bop EMI out 235 jts 2.38 tbg SWN SDFN
2	08/29/2014		TIH RBP set RBP @ 7146 W/ 226 jts circulate gas out pressure test casing to 2500# test good TOOHD ND Bop can not pull slips pour diesel on casing slips pack bradenhead off SWN SDFN
3	09/02/2014		Attempt to pull slips @ 110000# can not pull MIRU Warrior shoot 3 shot per foot @ 1200 RDMO Warrior circulate @ 3 bbls per minute SWN SDFN
4	09/03/2014		Circulate @ 3 bbls per-minute
5	09/04/2014		Hookup rig pump circulate 1 hour MIRU Baker and pump 20 bbls fresh water 27 bbls 115 sks type 3- 14.8 cement through perforations @ 1200 W/ 17.5 bbls displacement SWN 100# on annular 160 on 4.5 casing RDMO Baker SDFN
6	09/05/2014		Wait on cement to set
7	09/08/2014		RIH 3 7/8 bit 4- 3 1/8 drill collars tag cement @ 1075 mill cement test holes lost 200 psi in 3 min. TOOHD SWN SDFN
8	09/09/2014		TIH 40 jts 2.38 tbg 1260 MIRU Baker and pump balance plug 25 sks 15.8 G cement W/ 4.5 bbls displacement TOOHD load casing walk cement into perforation @ 1000 psi SWN SDFN
9	09/10/2014		Wait on cement to set
10	09/11/2014		Mill cement to 1075' milling 25 min a joint circulate clean lay down 1 jt SWN SDFN
11	09/12/2014		Finish milling cement circulate clean pressure test perforation to 1050# 15 minutes test good no bleed off. MIRU Warrior RIH CBL
12	09/15/2014		Pickup 4 jts circulate sand off RBP release TOOHD. MIRU HS testing test in 102 jts AS1-X 4.5 packer 133 jts W/ XN & NC land end of tbg @ 7431. Broach ND Bop NU WH pressure test WH to 5000# load and test packer to 1000# test good RDMO Ensign 316