

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Document Number:
400707398

Date Received:

Completion Type Final completion Preliminary completion

OGCC Operator Number: 100322 Contact Name: Kathleen Mills
 Name of Operator: NOBLE ENERGY INC Phone: (720) 587-2226
 Address: 1625 BROADWAY STE 2200 Fax: (303) 228-4286
 City: DENVER State: CO Zip: 80202

API Number 05-123-20319-00 County: WELD
 Well Name: HSR-LOT HOLDINGS Well Number: 8-12
 Location: QtrQtr: SENE Section: 12 Township: 4N Range: 67W Meridian: 6
 Footage at surface: Distance: 2175 feet Direction: FNL Distance: 465 feet Direction: FEL
 As Drilled Latitude: _____ As Drilled Longitude: _____

GPS Data:
 Date of Measurement: _____ PDOP Reading: _____ GPS Instrument Operator's Name: _____

** If directional footage at Top of Prod. Zone Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____
 ** If directional footage at Bottom Hole Dist.: _____ feet. Direction: _____ Dist.: _____ feet. Direction: _____
 Sec: _____ Twp: _____ Rng: _____

Field Name: WATTENBERG Field Number: 90750
 Federal, Indian or State Lease Number: _____

Spud Date: (when the 1st bit hit the dirt) 05/01/2001 Date TD: 05/06/2001 Date Casing Set or D&A: 05/07/2001
 Rig Release Date: 05/08/2001 Per Rule 308A.b.

Well Classification:
 Dry Oil Gas/Coalbed Disposal Stratigraphic Enhanced Recovery Storage Observation

Total Depth MD 7392 TVD** _____ Plug Back Total Depth MD 7352 TVD** _____

Elevations GR 4737 KB 4751 **Digital Copies of ALL Logs must be Attached per Rule 308A**

List Electric Logs Run:
CBL

CASING, LINER AND CEMENT

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	12+1/2	8+5/8	24	0	412		0	412	VISU
1ST	7+7/8	4+1/2	11.6	0	7,392		6,062	7,392	CALC

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____					
Method used	String	Cementing tool setting/perf depth	Cement volume	Cement top	Cement bottom
1 INCH	4TH LINER	1,770	342	450	1,770

Details of work:

1-1/4" STRING SIZE. 342 SXS USED, 425 SXS DELIVERED TO SITE.

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analysis must be submitted to COGCC)
	Top	Bottom	DST	Cored	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Kathleen Mills

Title: Regulatory Analyst Date: _____ Email: kmills@nobleenergyinc.com

Attachment Check List

Att Doc Num	Document Name	attached ?	
Attachment Checklist			
400707418	CMT Summary *	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Core Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Directional Survey **	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	DST Analysis	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
	Logs	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
	Other	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Other Attachments			
400707409	PDF-CEMENT BOND	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)