

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-SELBY 1-32

Project:COLORADO-WELD-NAD83-UTM13	Site:HSR-SELBY 1-32	Rig Name No:CONCORD 3/3
Event: ABANDONMENT	Start Date: 9/2/2014	End Date: 9/26/2014
Active Datum: RKB @4,778.99usft (above Mean Sea Level)		UWI: 0/5/N/67/W/32/0/NENE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	09/02/2014		MIRU CONCORD RIG # 3, CHECK PRESSURE 900/900PSI, BLOW DOWN AND CONTROL WELL, ND/WELL HEAD NU BOP, TALLY TOO H TOTAL PULL 213 JTS, MIRU WARRIOR WIRELINE, RUN JUNK BASKET TO 6630' POOH, RIH W/CIBP AND SET IT @6565' POOH PRESSURE TEST PLUG TO 1000PSI SDFN.
2	09/03/2014		MIRU WARRIOR WIRELINE, RIH W/CBL TOOL AND LOG FROM 6565' TO SURFACE, MIRU ANYTIME TESTING, HYDRO TEST IN HOLE TO 6565 W/ 202JTS RDMO TESTER. MIRU SANJEL, PUMP 10SX OF 15.8# CEMENT, TOO H. SHOT 8 SQUEEZE HOLES @4600', BREAK CIRCULATION @2.25BBLS/MIN@1700PSI
3	09/04/2014		ND BOP AND WELL HEAD TO UNLAND CSG @ 80K, WORK UP CSG, CIRCULATE WELL FOR 1 HOUR "90BBLS" AND LOST CIRCULATION, MIRU WIRELINE AND CUT CSG @4570', LAY DOWN 135JTS AND THE CUT PICE, C/O EQUIPMENT TIH W/1 1/4TBG TO 4689' CONDITION HOLE FOR 2HOURS SDFN.
4	09/08/2014		TIH TAG TOC @ 3224, POOH TO 750 FT, RU SANJEL PUMP 210 SKS OF TYPE 3= 50 BBLS, TOO H CLEAN EQUIPMENT, ND BOP'S; RU WL RIH TAG TOC @ 241 PUH SET 8 5/8 CIBP @ 80 RD WL, PT CIBP TO 1000 PSI FOR 15 MIN HELD GOOD, RDMO.
5	09/26/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing stub w 31 bags 5000# cement. Capped casing with metal plate containing well info. Backfilled.
6	09/26/2014		TIME : 13:30, ROUTE : N33, WINS: 76752, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003879, GATHERER: KMG, STATION: 45556, LINE : UNKNOWN, COMMENTS: P&A'd OFFLINE.