

Operator: WPX ENERGY RMT.
Well Name: RG 713-29-298
Pad Name: RG 24-29-298
Legal Description: SEC 29T2SR98W
Unit: RYANS GULCH
Unit # COC1491
COGCC # 96850
API # 05-103-1212000
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: CYCLONE 29
WPX Supervisor: RICK MORTIMER
Phone number at rig: 307-438-3245

RECEIVED

SEP 30 2014

COGCC



02056016

This notice, sent on	09/30/2014	is to inform you that WPX E
ran and cemented	13 3/8	casing.
Depth casing landed	2973'	
Volume pumped	Lead-143.3,Tail-120.3,Tail-349.4	
Sack of cement used	Lead-455,Tail-320,Tail-900	
Cement density	Lead-12.8,Tail12.8,Tail-12.8	
Yield cubic ft/sack	Lead-1.77,Tail-2.11,Tail-2.18	
Stages	2	
Lift Pressure	Stage 1-820,Stage-2-600	psi
Bumped plug	YES	
Bump pressure	Stage 1 1044,D.V.-270,Stage 2 14	psi
Floats held	YES	
Returns	7 Bbls CEMENT TO SURFACE	
Losses	Stage 1-0,Stage 2-120	

Additionally:

Topped out with 57 bbls (300 SX)1.21yld,15.6 Density,380psi @
 3bpm,7 bbl back to surface.Circulated 4hrs between 1st & 2nd
 stage,20bbls cement to surface on 1st stage ,no cement returns on 2nd
 stage,Lost 120bbls 2nd stage,no losses on 1st stage,7 bbls to surface
 on top out