

RGU 534-23-198  
103-12141



RIG UP & RUN 10 JNTS 40# PARAGON J-55 CASING & 79 JNTS 36.0#, J-55 CASING, 89 JNTS TOTAL, 1 CAMERON WELL HEAD, 1 CAMERON DV TOOL @ 1749.40. RUN WEATHERFORD GUIDE SHOE SET @ 3,943" & FLOAT COLLAR SET @ 3,903.98, RUN 10 CENTRALIZERS FIRST 3 JNTS & EVERY 3RD JNT AFTER BOTTOM SET @ 3903.98', TOP SET @ 2894.81', & 3 CEMENT BASKETS @ 1793.46, 1749.40 AND 1702.73.

RIG UP HALLIBURTON HELD PJSM, TEST LINES TO 3000 PSI. CEMENT 1ST STAGE W/ 50 BBLS H2O SPACER AND 211.20 BBLS VARICEM LEAD 670 SKS 12.8# , 1.77 YLD, 9.31 GAL/SK , 88 BBLS VARICEM TAIL 235 SKS 12.8#, 2.11 YLD, 11.77 GAL/SK , DROPPED WIPER PLUG, DISPLACE W/ 301.70 BBLS H2O & BUMPED PLUG @ 14:06 P.M. BUMP PLUG W/ 1,400 PSI, HAD 825 PSI PRIOR TO BUMPING PLUG. HELD 3 MIN RELEASED PSI PLUG HELD, HAD FULL RETURNS THROUGH OUT JOB, 80 BBLS CEMENT BACK TO SURFACE.

OPEN DV TOOL WITH 600 PSI @ 15:23 P.M. CEMENT 2ST STAGE W/ 30 BBLS H2O SPACER AND 339.70 BBLS VARICEM TAIL 875 SKS 12.8# , 2.18 YLD, 12.11 GAL/SK , DROPPED WIPER PLUG (CLOSING PLUG), DISPLACE W/ 134.80 BBLS H2O & BUMPED PLUG @ 15:34 A.M. BUMP PLUG W/ 1,800 PSI, HAD 520 PSI PRIOR TO BUMPING PLUG. HELD 3 MIN RELEASED PSI FLOATS HELD, HAD FULL RETURNS THROUGH OUT JOB, 140 BBLS CEMENT TO SURFACE.

W.O.C. WHILE WOC CEMENT FELL 19', PUMPED 10 BBLS 47 SKS, 15.60 PPG, 1.21 YLD, 5.4 GAL/ SK. FULL RETURNS 3 BBLS CEMENT TO SURFACE.

