

Operator: WPX ENERGY RMT.
Well Name: RG 421-32-298
Pad Name: RG 24-29-298
Legal Description: SEC 29T2SR98W
Unit: RYANS GULCH
Unit # COC1491
COGCC # 96850
API # 05-103-11993-0000
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: CYCLONE 29
WPX Supervisor: RICK MORTIMER
Phone number at rig: 307-438-3245

RECEIVED
 NOV 06 2014
COGCC



This notice, sent on	<u>11/06/2014</u>	is to inform you that WPX Energy
ran and cemented	<u>9 5/8</u>	casing.
Depth casing landed	<u>3,280'</u>	
Volume pumped	<u>Lead-127.6,Tail-84.5,Tail-339.7</u>	
Sack of cement used	<u>Lead-405,Tail-225,Tail-875</u>	
Cement density	<u>Lead-12.8,Tail12.8,Tail-12.8</u>	
Yield cubic ft/sack	<u>Lead-1.77,Tail-2.11,Tail-2.18</u>	
Stages	<u>2</u>	
Lift Pressure	<u>Stage 1-1,015,Stage-2-740</u>	psi
Bumped plug	<u>YES</u>	
Bump pressure	<u>ge 1 1,170,D.V.-840,Stage 2 1,170</u>	psi
Floats held	<u>YES</u>	
Returns	<u>1/90 Bbls CEMENT TO SURFACE</u>	
Losses	<u>Stage 1-0,Stage 2-0</u>	

Additionally:

Topped out RG 421-32-298 with 9 bbls (100 SX)1.21yld,15.6 Density,380psi @ 3bpm,7 bbl back to surface. 40bbls cement to surface on 1st stage , 90 BBL on 2nd stage. No losses on 1st or 2nd stage. Topped out RG 24-29-298 with cement returns from 2nd stage.

pad name - not a separate well