

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: SAWDEY 32-30			
Project:COLORADO-WELD-NAD83-UTM13		Site:Sawdey 18-30	Rig Name No:ECWS 22/22
Event: WELL WORK EXPENSE		Start Date: 10/2/2014	End Date: Spud Date: 8/10/2009
Active Datum: RKB @5,008.00usft (above Mean Sea Level)		UWI: SAWDEY 32-30	
Report No	Report Date	MD (usft)	24 Hr Summary
1	10/27/2014		MIRU ECWS #22 TBG/CSG=300 SCP=150 BLEW DOWN CONTROL WELL NDWH NUBOP RU EMI TOO H FOUND TWO BAD JNTS PU RBP TIH SET AT 5052' ROLL HOLE TEST CSG TO 1000# GOOD TEST SPOT SAND ON RBP TOO H W/ RETRIEVING HEAD SECURE WELL SDFN
2	10/28/2014		SCP=100 BLEW DN NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP TIH W/ 1-1/4" TBG ON OPEN HOLE TO 1650' C&CH MI MUD TRUCK PUMP 40 BBLS 10 PPG DRILLING MUD PULL TBG TO 1500' SECURE WELL SDFN
3	10/29/2014		SCP=0 MIRU CEMENTERS PUMP 5 BBLS FRESH, 20 BBLS, SMS, 5 BBLS FRESH, 150 SKS TYPE III "G" CEMENT 1.5 BBLS FRESH RD CEMENTERS NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG @ 60000# NUWH NUBOP LOAD CSG IN PREP FOR LOGGING SECURE WELL SDFN WOC
4	10/30/2014		MIRU E-LINE RUN CBL FROM 1700'-SURFACE TOC=705' PU RETRIEVING HEAD TIH TAC FILL CIRCULATE CLEAN LATCH ONTO AND RELEASE RBP TOO H W/ RBP PU NC XN NIPPLE TIH LAND PROD TBG W/ 248 JNTS @ 7831.20' KB BORACH TO XN NDBOP NUWH (SEE REMARKS)
100	11/06/2014		MIRU Denner Rig 6, TP 20 CP 740 drop SV broach tubing. SFL 3800 swabbed 10BBL 100% water. SI TP Blow CP 840 SDFN
101	11/07/2014		Crew travel TP 250 CP 950 blew down well SFL 3800 swabbed 20 BBL 80% water. Kicked well off flowing flowed 8 BBL 80% water. SI TP 600 CP 900 RDMO

REMARKS:

10/30/14 - WITH NEW FLANGED MASTER VALVE TEST TOP FLANGE TO 5000# GOOD TEST INSTALL PLUGS HANG SIGN RDMO