

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: HSR-SEKICH FARMS 10-18

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-SEKICH FARMS 10-18

Rig name no.: CONCORD 3/3

Event: ABANDONMENT

Start date: 3/17/2014

End date: 12/9/2014

Spud date: 2/22/1994

Active datum: RKB @4,835.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/18/0/SENW/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	03/17/2014		MIRU, BLEW DOWN WELL & KILL IT w/ 20 BBLs, ND WH NU BOP's, TALLY OUT 227 JTS 1 1/4. RU WL RIH W/ GAUGE RING FOR 2 7/8, PU CIBP RIH SET IT @ 6880, TEST CSG TO 2000 PSI HELD GOOD, SWI SDFN.
2	03/18/2014		CREW TO LOC, BLOW DOWN WELL, WIND WAS BLOWING TO HARD SDFN.
3	03/19/2014		TIH W/ 220 JTS, RU SANJEL PUMP 20 SKS OF THERMAL 35, TOO H W/ 1 1/4 TBG, RU JW WL, RIH CUT CSG @ 4360, CIRCULATED WELL W/ DRILLING MUD, ND BOP UNLAND CSG NU. RU SANJEL PUMP 230 SKS CLASS G. PUH CIRCULATED W/ MUD SWI SDFN.
4	03/20/2014		TAG TOC @ 3480, PUH TO 870. RU CEMENTERS PUMP 130 SKS TYPE 3, TOO H LAYING DOWN, RU WL RIH TAG TOC @ 380 SET CIBP @ 100 FT. PT TO 1000 PSI GOOD TEST ND BOP, RDMO.
5	12/09/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing with 28 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
6	12/09/2014		TIME : 11:30, ROUTE : N21, WINS: 74161, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003667, GATHERER: KMG, STATION: 45515, LINE : N/A, COMMENTS: P&A'd OFFLINE. NB/CD