

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ZABKA 19-15

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 19-15

Rig name no.: ECWS 22/22

Event: WELL WORK EXPENSE

Start date: 10/31/2014

End date:

Spud date: 2/20/2005

Active datum: RKB @4,872.00usft (above Mean Sea Level)

UWI: SW/SW/0/4/N/67/W/15/0/0/6/0/S/1,209.00/W/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/31/2014		MIRU ECES #22 BLEW DOWN CONTROL WELL NDWH NUBOP EMI PROD TBG OUT FOUND NO BAD TBG PU RBP TIH SET AT 5520' ROLL GAS FROM WELL TEST CSG/RBP TO 1000# GOOD TEST SPOT SAND ON RBP TOO H W/ RETRIEVING HEAD SECURE WELL SDFN
2	11/03/2014		SCP=20 PSI NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP TIH W 1-1/4" WORK STRING TO 2000' C&CH PULL TBG TO 1400' SECURE WELL SDFN.
3	11/04/2014		SCP=0 CIRCULATE HOLE MIRU CEMENTERS PUMP 230 SKS TYPE III CEMENT TOO H V 1-1/4" WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG @ 60000# NU 5K WELL HEAD NUBOP SECURE WELL DRAIN EQUIP SDFN WOC
4	11/05/2014		MIRU E-LINE RUN CBL FROM 3700'-SURFACE TOC=60' TIH TAG FILL CIRCULATE SAND OFF RBP RELEASE AND TOO H LD TOOLS, PU NC XN NIPPLE TIH RELAND PROD TBG W/ 228 JNTS @ 7212' KB BROACH TBG NDBOP NUWH TEST TOP FLANGE CONNECTION TO 5000# GOOD TEST SWI RDMO
100	11/10/2014		MIRU Ace enery rig 20. TP 21 CP 385 Drop SV broach. SFL 4800 swabbed 20 BBL 100% water. SI FFL 5300 TP 102 CP 400. SDFN
101	11/11/2014		Crew Travel TP 300 CP 668 RDMO