

## US ROCKIES REGION

## Anadarko Daily Summary Report

Well: WILLIAMS 36-20

Project:COLORADO-WELD-NAD83-UTM13

Site:WILLIAMS 3-29 PAD

Rig name no.:BAYOU 20/20

Event: WELL WORK EXPENSE

Start date: 10/27/2014

End date:

Spud date: 4/1/2009

Active datum: KB @4,923.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/20/0/NENW/6/PM/N/673.00/W/0/1,954.00/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/27/2014		MOVE ALL EQUIPMENT FROM CARMA 7-25, SPOT IN EQUIPMENT, RU WO RIG, PUMP AND TANK, BLOW DOWN WELL, KILL TBG,20BBLS, NU BOPS/WORK FLOOR. CLOSE WELL CREW TRAVEL TO YARD
2	10/28/2014		CREW TRAVEL TO LOC, BLOW DOWN WELL, KILL WELL w/ 20/30 BBLS. MIRU EMI SERVICES,TOOH, TESTING TBG, NO BAD,RDMO EMI SERVICES, MIRU WIRELINE SERVICES,RIH w/ GAUGE RING, PU WRP TIH AND SET @ 6800',PRESSURE TEST TO 2000psi FOR 15 MIN, TEST GOOD
3	10/29/2014		CREW TRAVEL TO LOC, OPEN WELL, RD FRACK VALVE, RU WH, NU BOPS/WORK FLOOR. PU 3 7/8 CONE BIT. PU 4 DRILL COLLARS TIH TAG CEMENT @1373'. RU P-SWIVEL AND DRILL DOWN TO 1730'. CIRCULATE CLEAN, RD P-SWIVEL, CLORE WELL SDFN,CREW TRAVEL TO YARD.
4	10/30/2014		CREW TRAVEL TO LOC,OPEN WELL,RU P-SWIVEL BRAKE CIRCULATION KEEP MILLING CEMENT,GO DOWN 2000',CIRCULATE CLEAN,TOOH,LD DRILL COLLARS,MIRU WIRELINE SERVICES,RIH AND LOG FROM 1900' TO 200'. SEND LOG TO EVANS OFF.PRESSURE TEST TO 1000psi FOR 15 MIN,TEST GOOD,
5	10/31/2014		CREW TRAVEL TO LOC, OPEN WELL, TOO, LD BIT, PU RBP-HEAD TIH TAG SAND CIRCULATE SAND OFF, RELEASE RBP,TOOH LD RBP, PU XN NIPPLE, TIH TAG FILL7744'. CLEAN OUT TO PBD@ 7800'. LAND WELL@7635.31'. ND BOPS, RU WH, MIRU HYDROTESTER, TEST WH TO 5000psi,
6	11/03/2014		CREW TRAVEL TO LOC, CHECK WELL PRESSURE 400psi ON SURFACE. BLOW DOWN WAIT FOR ORDERS FROM OFFICE.BLOW DOWN WELL, KILL WELL, NU BOPS, WORK FLOOR, START TOO. OPERATOR HIT THE RIG CROWN. SECURE WELL, SHUT DOWN TO INSPECT RIG, DISGUST THE INCIDENT AND
7	11/04/2014		CREW TRAVEL TO LOC, OPEN WELL BRAKE CIRCULATION GET ALL GAS OUT, PRESSURE TEST TO 1000psi, DIDN'T HOLD. CLOSE WELL, WORK ON RG, TOO, PU 4.5 32A PACKER TIH AND SET @ 1800' TEST CIBP, TEST GOOD, TEST HOLES, DIDNT TEST, TOO, LD PACKER, CLOSE WELL SDFN
8	11/05/2014		CREW TRAVEL TO LOC,OPEN WELL.PU 4.5 CASING SCRAPER,TIH TO 1900FT,CIRCULATE CLEAN,TOOH LD SCRAPER,PU XN NIPPLE,TIH TO 1785'.MIRU CEMENTERS,PUMP 15sx OF TYPE G.15.8 1.15 cuft/sx. RDMO CEMENTES,PULL OUT TO 1260' REVELRCE CIRCULATION. PRESSURE UP TO 1000psi
9	11/06/2014		CREW TRAVEL TO LOC, OPEN WELL, TIH AND TAG TOC @ 1543' TOO, PU BIT AND 4 DRILL COLLARS, TIH AND TAG CEMENT, RU P-SWIVEL, BRAKE CIRCULATION START DRILLING, DRILL ALLCEMTN DOWN TO 1785', CIRCULATE CLEAN, RD P-SWIVEL, CLOSE WELL SDFN,CREW TRAVEL TO YARD
10	11/07/2014		CREW TRVEL TO LOC, OPEN WELL TIH TO 2000' PRESSURE TREST TO 1000pis FOR 15MIN, TEST GOOD, TOO, LD DRILL COLLARS, THI w/ JUST BIT, TAG CIBP W 232 JNTS @7300'. RU P-SWIVEL BRAKE CITCULATION DRILL CIBP, CIRCULATE CLEAN TIH w/ 242 JNTS, CLOSE WELL
11	11/08/2014		CREW TRAVEL TO LOC, OPEN WELL TIH AND TAG FILL @ 7728'. RU P-SWIVEL, BRACKE CITCULATION DRIL AND CLEA PUT TP PBD 7794'.CIRCULATE CLEAN, TOO, LD BIT, UP XN-NIPPLE TIH w242JNTS,CLOSE WELL, CREW TRVEL TO YARD
12	11/10/2014		CREW TRAVEL TO LOC, OPEN WELL PU LUBRICATOR MAKE BROUCH RUN TO XN-NIPPLE, LD LUBRICATOR, RD WORK FLOOR, ND BOPS,RU WH,MIRU HYDROTESTER TEST WH TO 5000psi FOR 15 MIN, WH TEST GOOD,RD HYDROTESTER,CLOSE WELL,RD WO RIG,PICK UP LOC, MOVE TO NEXT WELL
100	11/14/2014		MIRU SES rig 3 TP blow CP 1075. Dropped SV and broached tbg. IFL 3300' Swabbed 24 bbl, well kicked off and flowed 6 bbl water. SI> TP 760 CP 950 SDFN
101	11/17/2014		Crew travel TP 1200 CP 1300, Blew down well flowed 3 BBL 50% oil. SI TP 560 CP 800 RDMO

## REMARKS:

10/28/14 - SPOT 2sx SAND ON TOP,ND BOPS,RD WH,RU FRACK VALVE,PU GUNS AND RIH,SHOOT HOLES @ 1750'RDMO WIRELINE,BRAKE CIRCULATION 140BBLS 10PPG MUD,MIRU CEMENTERS,STABLISH CIRCULATION PUMP SMS/ 235sx OF TYPE Ill, 14,8ppg 1.33cuft/sx,CLOSE WELL w 300psi RDMO CEMENTRES, CREW TRAVEL TO YARD

10/30/14 - PU 3 7/8 BITE TIH TO MAKE SURE HOLE WAS CLEAN, TAG RBP SAND CIRCULATE CLEAN LD 2JTNS CLOSE WELL,SDFN, CREW TRAVEL TO YARD

10/31/14 - FOR 15 MIN, WH TEST GOOD, RDMO HYDROTESTER, PU LUBRICATOR MAKE BROACH RUN TO XN, RD LUBRICATOR. CLOSE WELL, DRAIN PUMP/ PUMP LINES, SDFN, CREW TRAVEL TO YARD

12/17/2014

2:42:43PM

1

11/03/14 - FIX THE PROBLEM, FINISH TOO, PU CIBP, TIH AND SET @ 7290'. w/321JNTS.CLOSE WELL,SDFN, CREW TRAVEL TO YARD