

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: WILLIAMS 25-20			
Project:COLORADO-WELD-NAD83-UTM13		Site:WILLIAMS 20-20 PAD	Rig name no.:BAYOU 12/12
Event: WELL WORK EXPENSE		Start date: 11/4/2014	End date: Spud date: 5/27/2009
Active datum: KB @4,916.00usft (above Mean Sea Level)		UWI: 0/2/N/68/W/20/0/NWSE/6/PM/S/1,558.00/E/0/1,497.00/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	11/04/2014		MOVE ALL EQUIPMENT TO LOC, SPOT IN BASE BEAM, RIG UP WO RIG, BLOW DOWN WELL, KILL WELL, RD WH, NU BOPS/WORK FLOOR, CLOSE WELL, SDFN, CREW TRAVEL TO YARD
2	11/05/2014		CREW TRAVEL TO LOC,OPEN WELL,BLOW DOWN WELL,KILL WELL,UNLAND TBG,MIRU EMI SERVICES, TOO H TESTING TBG, RDMO EMI SERVICES, PU TS RBP, TIH AND SET @ 7405', w/ 236JNTS. CIRCULATE GAS OUT, PRESSURE TEST TO 1000psi FOR 15 MIN, TEST GOOD, TOO H, SPOT 2sx SAND,
3	11/06/2014		CREW TRAVEL TO LOC, OPEN WELL, MURI WIRELINE SERVICES, LOG FROM 3000' TO 0' UNDER 1000psi, RDMO WL, ND BOPS, UNLAND 4.5 CASING, RU ANNULAR FLANGES,NU BOPS RU WORK FLOOR, PU 1 1/4 TBG GO DOWN TO 1764'. BRAKE CIRCULATION CIRCULATE FOR 3HRS WITH MUD, CLOSE
4	11/07/2014		CREW TRAVEL TO LOC, OPEN WELL BRAKE CIRCULATION, MIRU CEMENTERS, PUMP 190sx OF TYPE III, 14.8ppg,1.33cuft/sx. RDMO CEMENTERS, TOO H w/ 1 1/4 TO 500' CIRCULATE CLEAN TOO H, ND BOPS, RD ANNULAR FLANGES, RELAND 4.5 CASING, RU WH, NU BOPS AND WORK FLOOR
5	11/10/2014		CREW TRAVEL TO LOC,OPEN WELLMIRU WL SERVICES, LOG FROM 1700'. TO 0'. RDMO WL SERVICES,SEND LOG TO OFFICE, PU R-HEAD TIH,TAG SAND @7394',BRAKE CIRCULATION WASH SAND OFF,CIRCULATE CLEAN, RELEASE RBP,TOOH,LD RBP, PU XN-NIPPLE, TIH TO 6623'. CLOSE WELL,SDFN
6	11/11/2014		CREW TRVEL TO LOC. OPEN WELL TIH AND TAG FILL @7827'.BRAKE CIRCUALTION,CLEAN OUT TO PBTD@7899'. CIRCULATE CLEAN,LD TAG JOINTS, LAND WELL@7710.74'. PU LUBRICATOR MAKE BOUCH RUN TO XN,LD LUBRICATOR,RD WORK FLOOR, ND BOP,RU WH, MIRU HYDROTESTER TEST WH

COMMENTS:

11/11/14 - TO 5000psi, TEST GOOD, RDMO HYDROTESTER,PU LOCATION RDMO WO RIG,