

Anadarko Daily Summary Report

Well: HOPPER 24-15

Project:COLORADO-WELD-NAD83-UTM13

Site:HOPPER 9-15 PAD

Rig name no.:BAYOU 12/12

Event: WELL WORK EXPENSE

Start date: 10/13/2014

End date:

Spud date: 12/11/2006

Active datum: RKB @4,916.00usft (above Mean Sea Level)

UWI: 0/2/N/68/W/15/0/SENE/6/0/S/1973.003946/E/0/571.001142/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	10/13/2014		MOVE WO RIG FROM YARD, MIRU WO RIG/PUMP/TANK LINES. BLOW DOWN WELL, KILL WELL, RD WH, NU BOPS, MIRU EMI SERVICES, TOOHP TESTING TBG, RD EMI SERVICES, PU RBP TIH AND SET PLUG@7258'. w/232JNTS. CLOSE WELL CREW TRAVEL TO YARD
2	10/14/2014		CREW TRAVEL TO LOC, OPEN WELL. CIRCULATER GAS OUT, PRESSURE TEST TO 1000psi FOR 15 MIN, TEST GOOD. TOOHP SPOT 2sx OF SAND, ND BOPS. RD WH, PU ON 4.5 CASING, RU ANNULAR FLANGES, NU BOPS/WORK FLOOR, PU 1 1/4 SHOE TIH DOWN TO 1700'. CIRCULATE WELL 3HRS.
3	10/15/2014		CREW TRAVLE TO LOC, OPEN WELL, MIRU CEMENTERS. PUPM 275 sx OF TYPE III, 14.8PPG, 1.33fc/sx, RD CEMETER,LD TBG, ND WORK FLOOR/BOPS. RD ANUULAR FLANGES, RELAND 4.5 CASIGN, RU WH, NU BOPS/WORK FLOOR. CLOSE WELL, SDFN, CREW TRAVEL TO YARD
4	10/16/2014		CREW TRAVEL TO LOC, OPEN WELL MIRU WL SERVICES, LOG FROM 160' TO SURFACE. RDMO WL. SEND LOG TO EVANS OFFICE, PU RBP-HEAD, TIH AND TAG SAND, BRAKE CIRCULATION, WASH SAND OFF, RELEASE RBP. TOOHP, LD RBP. PU XN TIH AND LAND TBG@7552'. w/241JNTS. ND BOPS.RU WH

COMMENTS:

10/16/14 - MIRU HYDROTESTER. TEST WH TO 5000psi FOR 15 MIN, TEST GOOD, RDMO HYDROTESTER, PU LUBRICATOR MAKE BROACH RUN RU XN, RD LUBRICATOR,CLOSE WELL, PU LOC, RD WO RIG/ PUMP AND TANK LINES. SDFN, CREW TRAVEL TO YARD