

CEMENT JOB REPORT



| | | | | | | | | | | | | | |
|--|----------|---------------------------------|-------------------------|--|--------------------------|---|-------------|---|-------------------------|---------------|------------------|----------------------------------|------------------------------------|
| CUSTOMER ANADARKO PETROLEUM COI | | DATE 14-NOV-14 | F.R. # 10011118067 | | SERV. SUPV. Zachary Fagg | | | | | | | | |
| LEASE & WELL NAME SHUR VIEW #18-3 - API 05123240300000 | | LOCATION 3-5N-67W | | COUNTY-PARISH-BLOCK Weld Colorado | | | | | | | | | |
| DISTRICT Brighton | | DRILLING CONTRACTOR RIG # | | TYPE OF JOB Squeeze-Top | | | | | | | | | |
| SIZE & TYPE OF PLUGS | | LIST-CSG-HARDWARE | | MECHANICAL BARRIERS | | MD TVD HANGER TYPES MD TVD | | | | | | | |
| NONE | | NONE | | NONE | | 0 0 NONE 0 0 | | | | | | | |
| MATERIALS FURNISHED BY BJ | | LAB REPORT NO. | | PHYSICAL SLURRY PROPERTIES | | | | | | | | | |
| | | | | SACKS OF CEMENT | SLURRY WGT PPG | SLURRY YLD FT3 | WATER GPS | PUMP TIME HR:MIN | Bbl SLURRY | Bbl MIX WATER | | | |
| Cement Slurry | | | | 190 | 14.8 | 1.33 | 6.29 | 02:38 | 45.01 | 28.47 | | | |
| Fresh Water | | | | 0 | 8.34 | 0 | 0 | | 5 | | | | |
| Fresh Water | | | | 0 | 8.34 | 0 | 0 | | 10 | | | | |
| Mud Clean II | | | | 0 | 8.34 | 0 | 0 | | 10 | | | | |
| Fresh Water | | | | 0 | 8.34 | 0 | 0 | | 10 | | | | |
| Available Mix Water 100 Bbl. | | Available Displ. Fluid 100 Bbl. | | TOTAL | | 80.01 | | 28.47 | | | | | |
| HOLE | | | TBG-CSG-D.P. | | | | | | COLLAR DEPTHS | | | | |
| SIZE | % EXCESS | DEPTH | ID | OD | WGT. | TYPE | MD | TVD | GRADE | SHOE | FLOAT | STAGE | |
| 9 | 0 | 1800 | 4 | 4.5 | 11.6 | CSG | 1819 | 1819 | N-80 | | | | |
| | | | 1.38 | 1.66 | 2.4 | TBG | 1819 | 1819 | J-55 | | | | |
| LAST CASING | | | PKR-CMT RET-BR PL-LINER | | | PERF. DEPTH | | | TOP CONN | | WELL FLUID | | |
| ID | OD | WGT | TYPE | MD | TVD | BRAND & TYPE | DEPTH | TOP | BTM | SIZE | THREAD | TYPE | WGT. |
| | | | | | | NO PACKER | | | | 1.25 | 8 RND | WATER BASED | 10 |
| DISPL. VOLUME | | DISPL. FLUID | | CAL. PSI | CAL. MAX PSI | OP. MAX | MAX TBG PSI | | MAX CSG PSI | | MIX WATER | | |
| VOLUME | UOM | TYPE | WGT. | BUMP PLUG | TO REV. | SQ. PSI | RATED | Operator | RATED | Operator | | | |
| 1 | BBS | Fresh Water | 8.34 | 0 | 0 | 0 | 8120 | 1408 | 0 | 0 | TRANSPORT | | |
| Circulation Prior to Job | | | | | | | | | | | | | |
| Circulated Well: Rig <input checked="" type="checkbox"/> BJ <input type="checkbox"/> | | | | Circulation Time: 6 | | | | Circulation Rate: 3 BPM | | | | | |
| Mud Density In: 10 LBS/GAL | | | | Mud Density Out: 10 LBS/GAL | | | | PV & YP Mud In: | | | PV & YP Mud Out: | | |
| Gas Present: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> | | | | Units: | | | | Solids Present at End of Circulation: NO <input checked="" type="checkbox"/> YES <input type="checkbox"/> | | | | | |
| Displacement And Mud Removal | | | | | | | | | | | | | |
| Displaced By: Rig <input type="checkbox"/> BJ <input checked="" type="checkbox"/> | | | | Amount Bled Back After Job: 0 BBS | | | | | | | | | |
| Returns During Job: <input type="checkbox"/> NONE <input type="checkbox"/> PARTIAL <input checked="" type="checkbox"/> FULL | | | | Method Used to Verify Returns: VISUAL | | | | | | | | | |
| Cement Returns at Surface: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO | | | | Were Returns Planned at Surface: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | | | | | | |
| Pipe Movement: <input type="checkbox"/> ROTATION <input type="checkbox"/> RECIPROCATION <input checked="" type="checkbox"/> NONE <input type="checkbox"/> UNABLE DUE TO STUCK PIPE | | | | | | | | | | | | | |
| Centralizers: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | Quantity: | | Type: <input type="checkbox"/> BOW <input type="checkbox"/> RIGID | | | | | | | |
| Job Pumped Through: <input type="checkbox"/> CHOKE MANIFOLD <input type="checkbox"/> SQUEEZE MANIFOLD <input type="checkbox"/> MANIFOLD <input type="checkbox"/> NO MANIFOLD | | | | | | | | | | | | | |
| Plugs | | | | | | | | | | | | | |
| Number of Attempts by BJ: 0 | | | | Competition: 0 | | | | Wiper Balls Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES Quantity: | | | | | |
| Plug Catcher Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | Parabow Used: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | | | | | | |
| Was There a Bottom: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | Top of Plug: 0 FT | | | | Bottom of Plug: 0 FT | | | | | |
| Squeezes (Update Original Treatment Report for Primary Job) | | | | | | | | | | | | | |
| BLOCK SQUEEZE <input type="checkbox"/> | | | | SHOE SQUEEZE <input type="checkbox"/> | | | | TOP OF LINER SQUEEZE <input type="checkbox"/> | | | | PLANNED <input type="checkbox"/> | UNPLANNED <input type="checkbox"/> |
| Liner Packer: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | | | Bond Log: <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES | | PSI Applied: 0 | | | Fluid Weight: 0 LBS/GAL | | | | |
| Casing Test (Update Original Treatment Report for Primary Job) | | | | | | | | | | | | | |
| Casing Test Pressure: 0 PSI | | | | With 0 LBS/GAL Mud | | | | Time Held: 00 Hours 00 Minutes | | | | | |
| EXPLANATION: TROUBLE SETTING TOOL, RUNNING CSG, ETC. PRIOR TO CEMENTING: NONE | | | | | | | | | | | | | |

CEMENT JOB REPORT



Shoe Test (Update Original Treatment Report for Primary Job)

| | |
|------------------------------------|--|
| Depth Drilled out of Shoe: 0 FT | Target EMW: 0 LBS/GAL Actual EMW: 0 LBS/GAL |
| Number of Times Tests Conducted: 0 | Mud Weight When Test was Conducted: 0 LBS/GAL |

Problems Before Job (I.E. Running Casing, Circulating Well, ETC)
NONE

Problems During Job (I.E. Lost Returns, Equipment Failure, Bulk Delivery, Foaming, ETC)
NONE

Problems After Job (I.E. Gas at Surface, Float Equipment Failed, ETC)
NONE

| PRESSURE/RATE DETAIL | | | | | | EXPLANATION | |
|----------------------|----------------|---------|-------------|----------------------|---------------|--|-----------------------------|
| TIME HR:MIN. | PRESSURE - PSI | | RATE BPM | Bbl. FLUID PUMPED | FLUID TYPE | SAFETY MEETING: BJ CREW <input checked="" type="checkbox"/> CO. REP. <input checked="" type="checkbox"/> | |
| | PIPE | ANNULUS | | | | TEST LINES | 5000 PSI |
| | | | | | | CIRCULATING WELL - RIG <input checked="" type="checkbox"/> | BJ <input type="checkbox"/> |
| 08:20 | 0 | 0 | 0 | 0 | N/A | LEFT DISTRICT | |
| 09:30 | 0 | 0 | 0 | 0 | N/A | ARRIVE ON LOCATION (33 MILES) | |
| 09:45 | 0 | 0 | 0 | 0 | N/A | SPOT TRUCKS | |
| 09:55 | 0 | 0 | 0 | 0 | N/A | PRE RIG UP SAFETY MEETING | |
| 10:40 | 0 | 0 | 0 | 0 | N/A | SAFETY MEETING | |
| 12:40 | 378 | 0 | .8 | 1 | H2O | LOAD LINES | |
| 12:44 | 1251 | 0 | 0 | 0 | H2O | LOW PRESSURE TEST | |
| 12:45 | 5178 | 0 | 0 | 0 | H2O | HIGH PRESSURE TEST | |
| 12:49 | 944 | 0 | 2 | 10 | H2O | SPACER FRESH H2O | |
| 12:54 | 870 | 0 | 2 | 10 | H2O | SPACER MUD CLEAN II | |
| 13:00 | 856 | 0 | 2 | 10 | H2O | SPACER FRESH H2O | |
| 13:05 | 1408 | 0 | 1.8 | 45 | CMT | BATCH, WEIGH & PUMP 14.8# SLURRY | |
| 13:58 | 527 | 0 | 1 | 1 | H2O | DISPLACEMENT | |
| 13:59 | 0 | 0 | 0 | 0 | N/A | SHUT DOWN | |
| 14:08 | 0 | 0 | 0 | 0 | N/A | WASH UP | |
| 14:18 | 0 | 0 | 0 | 0 | N/A | SHUT DOWN | |
| 14:23 | 0 | 0 | 0 | 0 | N/A | BLOW OUT LINES | |
| 14:31 | 0 | 0 | 0 | 0 | N/A | PRE RIG DOWN SAFETY MEETING & RIG DOWN | |
| 15:15 | 0 | 0 | 0 | 0 | N/A | LEAVE LOCATION | |

| | | | | | | | |
|---|------------------------|---|---------------------------------|-------------------------|-----------------------|---|--------------------------------------|
| BUMPED PLUG | PSI TO BUMP PLUG | TEST FLOAT EQUIP. | BBL.CMT RETURNS/ REVERSED | TOTAL BBL. PUMPED | PSI LEFT ON CSG | SPOT TOP OUT CEMENT | <u>Service Supervisor Signature:</u> |
| Y <input checked="" type="checkbox"/> N | 0 | Y <input checked="" type="checkbox"/> N | 0 | 76 | 0 | Y <input checked="" type="checkbox"/> N | |