

US ROCKIES REGION

Anadarko Daily Summary Report

Well: ST. ACACIUS 18-35

Project: COLORADO-WELD-NAD83-UTM13

Site: ST. ACACIUS 18-35 PAD

Rig name no.: CONCORD 2/2

Event: WELL WORK EXPENSE

Start date: 11/13/2014

End date:

Spud date: 7/26/2007

Active datum: RKB @4,932.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/35/0/NWSW/6/0/N/1492.002984/W/0/1076.002152/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	11/13/2014		MIRU CONCORD 2. SCP 70. RU SUMMIT SLICKLINE, FISH TOOLS AND TAG FILL @ 7309'. BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS. NDNU, ATTEMPT TO ESTABLISH CIRCULATION AND CLEAN WELL TO PB. PUMPED 260 BBLS, COULD NOT GET WELL TO CIRCULATE. SWI, SDFN.
2	11/14/2014		RU PRS AND EMI TBG ON TOO. FOUND ALL TBG GOOD. TIH W/ BAILER, TAG FILL @ 7309'. BAIL WELL CLEAN TO 7475'. TOO. AND LD BAILER. SWI, SDFN.
3	11/17/2014		TIH AND SET THUNDERBIRD 4-1/2" RBP @ 6927' W/ 220 JTS. CIRCULATE GAS FROM WELL. TEST CSG TO 1000#, HELD GOOD. SPOT 2 SX SAND ON RBP. TOO. W/ 2-3/8" TBG. NDBOP AND WH. UNLAND 4-1/2" CSG, NU ANNULAR EQUIPMENT AND BOP. SWI, SDFN.
4	11/18/2014		PU 1-1/4" WORKSTRING, RIH DOWN ANNULUS. TAG @ 1248'. ESTABLISH CIRCULATION TO SURFACE AND WORK TBG DOWN TO 1921'. CIRCULATE AND CONDITION WELL FOR 4 HRS. LD 10 JTS. SWI, SDFN.
5	11/19/2014		RU SANJEL, PUMP 5 BBLS H2O, 10 BBLS SAP, 5 BBLS H2O. THEN MIX AND PUMP 300 SX OF TYPE III CMT W/ 1/4# POLYFLAKE AND CACL2. DISPLACE W/ 1.5 BBLS H2O. LD 1-1/4" WORKSTRING. NDBOP AND ANNULAR EQUIPMENT. RELAND 4-1/2 CSG. NU NEW 5K WH AND BOP. SWI, SDFN.
6	11/20/2014		RU WARRIOR WIRELINE, RIH W/ CBL TOOLS. LOG W/ CMT FROM 1785' TO 86'. TIH W/ RETRIEVING HEAD, 2 JTS OF 2-3/8" TBG, XN AND 215 JTS OF 2-3/8" TBG. BROACH TBG TO XN. NDNU AND LAND WELL @ 6842.53' W/ XN @ 6780.53'. RU PRS, TORQUE AND TEST WH TO 5000#. RDMO.