

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-CARROLL 9-36			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-CARROLL 9-36	Rig name no.:ENSIGN 320/320
Event: CONST- CAP WELL WORK		Start date: 11/7/2014	End date: Spud date: 10/23/1991
Active datum: RKB @4,865.99usft (above Mean Sea Level)		UWI: 0/4/N/66/W/36/0/SENE/6/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	11/07/2014		MIRU ENSIGN 320, TP 400, CP 0, SCP 0, BDW, KILL, ND WH TREE, NU BOPS, RU FLOOR, RELEASE PKR & TOO H 230 JTS, TIH RBP+142 JTS, SET @4460', C&CH, SPOT SAND, PT CSG 1K/15MIN(FAILED), TOO H 141 JTS, SWI, SDFN
2	11/10/2014		PU & TIH PKR+141 JTS, PT RBP 1K/15MIN(GOOD) SEARCH FOR LEAK, LOCATE LEAK IN CSG @3990', TOO H PKR, TIH OPEN ENDED TO 4015' W/ 128 JTS, MIRU CEMENTERS SPOT 10 SX CMT BALANCE PLUG, WASH UP, RDMO CEMENTERS, PU TO 3880', C&CH, SWI W/ 700 PSI, WOC, SDFN
3	11/11/2014		TOOH, RD FLOOR, ND BOPS, ND WH, UNLAND CSG, NU DOUBLE ENTRY EQUIP, NU BOPS, TIH 1-1/4" TBG TO 1525', C&CH, MIRU CEMENTERS, PUMP 370 SX ANULAR FILL, LD 1-1/4" TBG, ND DOUBLE ENTRY EQUIP, LAND CSG, NU WH/BOPS, SWI, SDFN, WOC
4	11/12/2014		RIH CBL FROM 2000' TO SURFACE, PU 3-7/8" BIT, TIH 126 JTS, TAG CMT @3970', RU P.SWIVEL, DRILL THRU CMT @ 4012', C&CH, PT CSG 1K/15MIN(FAILED), RD P. SWIVEL, TOO H 10 JTS, SWI, DRAIN PUMP & LINES, SDFN
5	11/13/2014		WARM UP EQUIP, MIRU CEMENTERS, PUMP 5BBLs FRESH, MIX & PUMP 20 SX TYPE CMT BALANCE PLUG, LD 5 JTS, PUMP 30 BBLs FRESH, WASH UP, LD 3 JTS, RDMO CEMENTERS, MIRU TESTER, PUMP 50 GAL 50/50 MIX METHANOL/WATER, SWI W/ 1500 PSI, DRAIN LINES, SDFN, WOC
6	11/14/2014		PU & TIH 6 JTS, TAG CMT @3965' W/ 126 JTS, RU P.SWIVEL, DRILL OUT CMT, FELL THRU @4030', C&CH, PT CSG TO 1K/15MIN(GOOD), RD P.SWIVEL, TOO H 128 JTS+BIT, TIH 142 JTS+RETRIEVING HEAD, CIRC SAND OFF, REALEASE & TOO H 142 JTS+RBP, SWI, SDFN
7	11/17/2014		HYDRO-TEST TIH PKR+230 JTS, LAND EOT @7257', SET PKR @3962', BROACH TBG TO XN, RD FLOOR, NDBOPS, NU 5K WH TOP FLANGE W/ FLANGED MASTER, PT ANNULUS 1K/15MIN(GOOD), PT WH 5K/15MIN(GOOD), RDMO ENSIGN 320
100	11/20/2014		MIRU Ace 20 TP 0 CP 0 . Master valve handle bent. Wait on new valve. Unflanged master valve and installed new flanged mastervale from WB. RU HS testing. Torqued bolts and tested valve and top flange to 5000#. See comments
101	11/21/2014		Crew travel TP 4 CP 0, SFL 5000 Swabbed 17 BBL 100% water kicked off well flowed 1 BBL 100% water. SI FFL 6200 gassy TP 127 CP 215 RDMO

COMMENTS:

11/20/14 - L:\SharedData\Denver\Regulatory\03\_GWA Team\DRILL SCHEDULES\PERMITS\PERMITS \CARROLL 9-36 (HSR)\COMPLETIONS