

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-CONLEY 11-36			
Project: COLORADO-WELD-NAD83-UTM13		Site: HSR-CONLEY 11-36	Rig name no.: CONCORD 8/8
Event: CONST- CAP WELL WORK		Start date: 11/11/2014	End date: Spud date: 10/9/1991
Active datum: RKB @4,843.99usft (above Mean Sea Level)		UWI: 0/4/N/66/W/36/0/SWNE/6/0/0/0/0/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	11/11/2014		MIRU CONCORD RIG # 8. Check pressure's CP-400PSI, TP-400PSI. SCP-0 RU Pump & lines bleed pressure & kill Well. ND Flange, NU BOP. RU Power Tongs & MIRU Pick Tester's EMI-crew. Tally & EMI TBG OOH. Pull 200bad JT's. SEE REMAKS
2	11/12/2014		Held Tailgate Safety Meeting Check Well pressure's CP-400PSI. TP-350PSI. S.CP-0. Bleed Pressure while trying to start equipment. were unable to pump any water do to frozen tank. Laydown rest of bad TBG on trailer. Swaped trailers. SEE REMARKS.
3	11/14/2014		Held Tail Gate Safety Meeting. Check Well pressure's. 50/50PSI & S.CP- Light blow. Fire up equipment on cold weather. Loaded hole & circulated gas out. PRESS/TEST RBP to 1000PSI/15 min, & held good. Spot 2 SXS SND. POOH. SEE REMARKS
4	11/17/2014		Held Tailgate Safety Meeting. Found no pressure on Well. Start Equipment & Thawed out WH & water Tank. Loaded hole. MIRU Naill Services Hidro tester. PRESS/TEST CSG & RBP to 5000PSI/15 min. Held good. Bleed pressure RDMO Tester. SEE REMARKS
5	11/18/2014		Held Tailgate Safety Meeting. Found no pressure on Well. Start Equipment, RIH in annules. W/ 1.1/4" TBG while circulating W/ MUD down to 4000'. unable to make Ny more hole PU Centennial Tools Power Swivel. Swivel in 2 JT's & TIH W/ SEE REMARKS
6	11/19/2014		Held Tailgate Safety Meeting. Found no pressure on Well. Start Equipment TIH to 5070' loaded hole & circulated hole & worck string while waiting on Sanjel Cementer's. POOH W/ 5JT's to 4918'. MIRU Sanjel Cementer's Mix, Pump 290SKs CMT. SEE REMARKS
7	11/20/2014		Held Tailgate Safety Meeting. Found no pressure on Well. POOH W/ Rest of 1.1/4" TBG. Loaded CSG on preparation for CBL. W/ Wire Line. Wire Line was late. MIRU Warrior Wire Line LOGED from 5010' up to 500' . RDMO Wire Line. SEE REMARKS
8	11/21/2014		Held Tailgate Safety Meeting. Found no pressure on Well. Finish laydown rest of 1.1/4" TBG that wee no longer needed. Left 41 JT's in hole, circulated W/ 10 # MUD while waiting on Sanjel. MIRU Sanjel Cementer's. Mix & Pump SEE REMARKS
9	11/24/2014		Held Tailgate Safety Meeting. Found no pressure on Well. Install new 5K WH Purchased from GE Oil & Gas. NU BOP, MIRU Warrior Energy Wire Line. Logged CMT from 1500' up to Surface . RDMO Wire Line. PU Retrieving H. TIH tagSND. SEE REMARKS
10	11/25/2014		Held Tail Gate Safety Meeting. Found no Pressure on Well. PU Mule shoed 1.1/4" JT & 12 1.1/4" more JT'S, 2.3/8" X 1.1/4" Cross-Over, 2.3/8 XN-nipple & 232 JT's of 2.3/8". RIH Landed EOT @ 7746' KB. XN-nipple @ 7321' KB. RU Lubricator. SEE REMARKS
100	12/01/2014		MIRU Denner rig 6 TP blow CP 580. SDFN
101	12/02/2014		CT TP blow CP 580 SC 0 IFL 5800'. Dropped SV and broached tbg. Swabbed 4 bbl water, well kicked off to gas. SI. TP 100 CP 480 RDMO Denner rig 6
REMARKS:			

11/11/14 - CORE-TECH Slick Line Fished tools from 7325' & tagged fill @ 7883'. Had problems W/ Cold temperature's all day long. RDMO Pick Tester's. Run out of day light. Try closing pipe rams & were frozen. Raped tarps around BOP & thawed out BOP. SWIFN & CT back to Yard.

11/12/14 - A & W had problems removing TBG Trailer do to frozen brakes. PU Centennial Tools RBP & tally in hole while PU TBG from Trailer & battle/weather. Set RBP @ 6925' W/220 JT's. Laydown 1 JT SWIFN & CT back to Yard.

11/14/14 - Laydown retrieving head. Made TIEBACK on rig. ND BOP NU top flang. SWIFN & CT back to Yard.

11/17/14 - PU 1.1/4" Mule Shoe. TIH W/ 73 JT's 2378' Try getting circulation pressure up to 700 PSI to be able to get circulation. Rolled hole for 30 min. Continue TIH unable to RIH. try pulling TBG OOH had to work string for a while & POOH W/ string. Drain pump & lines SWIFN & CT back to Yard.

11/18/14 - a total of 156 JT's down to 5070' Circulated for 1 hour. POOH W/ 15 stands. Drain pump & lines SWIFN & CT back to yard.

11/19/14 - Mix & **Pump 290 SKs from 4919'** RDMO Sanjel Cementer's POOH W/ 43 JT's. Reverse circulated clean W/ 15 BBLs. POOH W/ 20 Stands. Drain Pump & Lines SWIFN & CT back to Yard.

11/20/14 - Found **CMT Base @ 5010' & TOC-3892'** NU BOP on to ANNULUS. Laydown 1.1/4" TBG while waiting on Cementer's. Than Cementer's canceled on us. Drain pump & lines SWIFN & CT back to Yard.

11/21/14 - **375 SKs CMT**, RDMO Sanjel. POOH W/34 JT's Circulated 4X the TBG Volume. Laydown rest of TBG, ND BOP, PU CSG Spear & landed CSG on slips. Drain Pump & lines SWIFN & CT back to Yard

11/24/14 - Circulated SND clean. Latch on to RBP released it & Pull it OOH. Drain Pump & lines SWIFN & CT back to yard.

11/25/14 - RIH to XN-nipple W/ TBG broach. RD Lubricator. ND BOP, NU top Flange. MIRU Naill Services Hidro Tester & torque WH Bolts & PRESS/TEST WH to 5000PSI/15min. Held Good RDMO Hidro Tester. RDMO Pulling Unit. Turn Well Back to Production Team.