

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-B/R "C" 1-29

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-B/R "C" 1-29

Rig name no.: BAYOU 14/14

Event: ABANDONMENT

Start date: 12/8/2014

End date: 12/29/2014

Spud date: 4/23/1994

Active datum: RKB @4,789.99usft (above Mean Sea Level)

UWI: 0/3/N/67/W/29/0/NENE/6/0/0/0/0/0/0

Report no.	Report date	MD (usft)	24 hr summary
1	12/08/2014		MIRU BWS 14, RU PUMP LINES AND DRAIN PUMP, SDFN.
2	12/09/2014		CP-650/ TP-350 PSI, CIRCULATE GAS OUT, TALLY TOO H TOTAL PULL 219 JTS. MIRU J-W WIRELINE AND RUN JUNK BASKET, SET CIBP @ 6850', P/U AND RIH W/ CBL TOOL AND LOG OOH, DRAIN EQUIPMENT SDFN.
3	12/10/2014		HYDRO TEST IN HOLE TO 6850' W/ 212 JTS, MIRU SANJEL CEMENT CREW, PUMP 25 SX OF 15.8 LB/GAL "6.7" BBLs. RDMO. LAY DOWN 33 JTS W/EOT @5802', REVERSE CIRCULATION, LAY DOWN REST OF PIPE, MIRU J-W W/L, SHOOT HOLES @4230' POOH. SWI. RDMO W/L, SDFN.
4	12/11/2014		ESTABLISH CIRCULATION TO CONDITION HOLE, MIRU SANJEL AND PUMP 250 SX OF 15.8# "51BBLs", PUMP WIPER PLUG AND DISPLACE W/ 22.5 BBLs, RDMO SANJEL, WOC, MIRU J-W W/L, RIH AND TAG WIPER PLUG @3360', RIH AND CUT CSG @ 940', UN-LAND CSG AND NU BOP SDFN.
5	12/12/2014		CONDITION HOLE, MIRU SANJEL, PUMP 10BBLs SAPP, 20 BBL SPACER, PUMP 270 SX "64BBLs", RDMO CEMENT CREW. L/D 2 7/8 CSG, TAG CEMENT @ 100', MIRU J-W WIRELINE AND SET CIBP ON 8 5/8 CSG @ 80' RDMO, PRESSURE TEST CIBP TO 1000 PSI, RDMO BWS 14.
6	12/29/2014		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 79'. Filled casing stub with 31 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	12/29/2014		TIME : 15:30, ROUTE : W24, WINS: 74166, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 34003680, GATHERER: KMG, STATION: 46229, LINE : N/A, COMMENTS: P&A'd OFFLINE.