

US ROCKIES REGION

Anadarko Daily Summary Report

Well: MAGNESS 19-24

Project: COLORADO-WELD-NAD83-UTM13	Site: MAGNESS 19-24	Rig name no.: ECWS 22/22
Event: WELL WORK EXPENSE	Start date: 12/15/2014	End date:
Active datum: RKB @4,801.99usft (above Mean Sea Level)		Spud date: 11/19/2004
UWI: 0/3/N/67/W/24/0/SWNE/6/0/0/0/0/0/0		

Report no.	Report date	MD (usft)	24 hr summary
1	12/15/2014		MIRU ECWS #22 BLEW DWN CONTROL WELL NDWH NUBOP EMI PROD TBG OUT NO BAD TBG LD NC SN, PU RBP TIH SET @ 6100' ROLL GAS FROM WELL BORE TEST RBP/CSG TO 1500# GOOD TEST SPOT SAND ON RBP TOO H W/ TBG SECURE WELL SDFN
2	12/16/2014		BLEW DWN SCSG NDBOP NDWH UNLAND PROD CSG NU DUAL ENTRY EQUIP NUBOP WORK 1-1/4" TBG DOWN TO 1700' C&CH PUMP 40 BBLS 10 PPG MUD PUH TO 1500' SECURE WELL SDFN
3	12/17/2014		MIRU CEMENTERS SURFACE CSG DEAD PUMP 5 BBLS FRESH, 20 BBLS SMS, 5 BBLS FRESH, 200 SKS TYPE III CEMENT, 2 BBLS FRESH. RD CEMENTERS TOO H W/ WORK STRING NDBOP ND DUAL ENTRY EQUIP RELAND PROD CSG NU 5K WELL HEAD NUBOP SECURE WELL SDFN WOC
4	12/18/2014		MIRU E-LINE RUN CBL FROM 1700-SURFACE TOC=635' TIH W/ RETRIEVING HEAD TAG FILL CIRCULATE SAND OFF RBP RELEASE TOO H LD TOOL PU NC XN TIH W/ PROD TBG LAND W/ 240 JNTS @ 7426.64' BROACH TO XN W/ 1.90 BROACH NDBOP NUWH (SEE REMARKS)

REMARKS:

12/18/14 - TEST TOP FLANGE TO 5000# GOOD TEST SWI INSTALL PLUGS HANG SIGN RDMO