

US ROCKIES REGION

Anadarko Daily Summary Report

Well: FRANK 14-31

Project:COLORADO-WELD-NAD83-UTM13

Site:FRANK 14-31 PAD

Rig name no.:ECWS 21/21

Event: WELL WORK EXPENSE

Start date: 1/6/2015

End date:

Spud date: 12/23/2006

Active datum: RKB @4,942.00usft (above Mean Sea Level)

UWI: 0/4/N/67/W/31/0/SWSE/6/0/S/643.001286/W/0/2046.004092/0/0

| Report no. | Report date | MD (usft) | 24 hr summary |
|------------|-------------|-----------|--|
| 1 | 01/06/2015 | | MIRU w help from CAT, BD well, try to kill, pressure up right away, SIW |
| 2 | 01/07/2015 | | BD & kill well w 20/30bbls, ND WH, NU BOP, RU Hole Seekers, EMI OOH w 231jts, 211 bad, 20 good, SIW |
| 3 | 01/08/2015 | | Spot in tubing float, PU & TIH w RBP, set @ 7178" w 229jts, roll hole clean, RU Anytime Testing, test casing to 5k for 15 mins, spot 2sx of sand on top of RBP, TOO H, SIW |
| 4 | 01/09/2015 | | Spot in 1 1/4 tubing float, ND BOP & WH, unland casing, @ 110k, NU dual flange entry, PU & TIH w mule shoe & tubing to 1900', break circulation, condition well, TOO H into surface, SIW |
| 5 | 01/10/2015 | | TIH w 1 1/4 to 1900', roll hole, pump 40bbls of 10# mud, TOO H to 1500', RU Sanjel, safety meeting, pump 270sx cement, RD Sanjel, TOO H, ND DF, reland casing, NU WH & BOP, SIW |
| 6 | 01/12/2015 | | RU Warrior Energy, run CBL to 2700', cement top @ 358', PU RH TIH & circulate onto RBP, roll clean, release RBP, TOO H, PU & TIH w NC/XNN, 231jts, SIW |
| 7 | 01/13/2015 | | RU LUBRICATOR, BROACH TUBING, ND BOP, NU WH, RU ANYTIME TESTING, TEST WH TO 5K FOR 15MIN, RDMO |