

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: I & J 7-6			
Project:COLORADO-WELD-NAD83-UTM13		Site:BULTHAUP 7-6 PAD	Rig name no.:ENSIGN 328/328
Event: WELL WORK EXPENSE		Start date: 1/16/2015	End date: Spud date: 10/19/2008
Active datum: RKB @4,986.00usft (above Mean Sea Level)		UWI: 0/1/N/68/W/6/0/SWNE/6/PM/N/1,966.00/E/0/2,040.00/0/0	
Report no.	Report date	MD (usft)	24 hr summary
1	01/16/2015		Miru SUMMIT WIRELINE, retrieve tools @ 8,061', tag @ 8,109', miru Ensign 328, blew well dn, killed well, fresh-bio, 30 dn csg, 30 dn tbg, nd wh, nu BOP, miru PICK TEST, emi out, 35 bad, 220 good, tih, bit & scraper to 7,250', pull up to 7,000', swi, sdfn
2	01/19/2015		Crew to loc, blew well dn, killed well, 30 dn tbg, 30 dn csg, fresh-bio, tooh, ld bit-scraper, tih, rbp, had to shut dn, hydraulic leak, fixed leak, set rbp with 220 jts @ 7,030' kb, ld jt, cir gas out, test rbp to 1,000 psi, good test, pull 15 stands,
3	01/20/2015		Crew to loc, nd BOP, nd wh, unland 4 1/2, nu daul entry, nu BOP, tih with 1.66 tbg @ 1,800', condition hole with sweep of alcomer 74l, swi, sdfn.
4	01/21/2015		Crew to loc, condition hole, miru SANJEL, pump 40 bbls, 9.9 lb mud, pull up to 1,800', est cir, 5 bbls fresh, 20 sms, 5 fresh spacer, 73.5 cmt(310 sx), type 3, 14.8, .5 cacl 2, .3 cfl-3, .3 cfr-2, .4 cdf-4p, .25 polyflake, displace 3 bbls, fresh, tooh
5	01/22/2015		Crew to loc, miru WARRIOR, log from 4,000' to surface, toc @ surface, tih, r head, cir sand cap off, latch on to rbp, release rbp, tooh, ld rbp, tih, nc, xn profile nipple, 255 jst, eot @ 8,068' kb, nd BOP, nu wh, broach tbg, 1.90, miru HS TESTING, test

COMMENTS:

- 01/19/15 - spot 2 sx sand, tooh, ld r head, swi, sdfn.
- 01/21/15 - with 1.66 tbg, nd BOP, nd daul entry, land 4 1/2 csg, nu wh, nu BOP, swi, sdfn.
- 01/22/15 - wh, good test, swi, rdmo.