

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: BELL L 12-2			
Project:COLORADO-WELD-NAD83-UTM13		Site:BELL L 12-2	Rig name no.:ECWS 9/9
Event: ABANDONMENT		Start date: 12/17/2014	End date: 1/23/2015
Active datum: RKB @5,003.99usft (above Mean Sea Level)		Spud date: 5/11/1992	
UWI: NW/NE/0/3/N/66/W/12/0/0/6/PRIME/N/480.00/E/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	12/17/2014		road rig to loc, MIRU, Tbg660#, Csg660#, Sfc50#, blow down/kill well, install 5000# BOP's, unland 1 1/4" Tbg, TOO H standing back, MIRU WL, PU 1.12" gauge ring TIH to 7070', POOH,RDMO WL, MIRU slickline , PU Gyro, see comments
2	12/18/2014		MIRU WL, PU 2 7/8" 2.16" CIBP RIH, stacked out @ 37', POOH, LD CIBP, PU 2.09" CIBP RIH, set CIBP @ 7020' POOH, RDMO WL, MIRU hydrotester, PU 211 jts 1.66 2.33# J55 Tbg TIH hydrotesting, roll gas OOH, test CIBP to 2500# for 15 mins. see comments
3	12/19/2014		wait on cementers, MIRU cementers, pump 25 sx balance plug, PUH Tbg stuck, pulled 17k on Tbg, parted 8 jts in hole @ 265', 203 jts still in hole, POOH PU 1 1/4" spear TIH, spear into Tbg pull 17k, Tbg parted again @ 49 jts or 1620', POOH see comments
4	12/22/2014		PU 48 Jts 1.66" Tbg TIH 1 jt above fish, wait on WL, informed chemical cutter wont arrive till sometime Tuesday, SWI SDFN
5	12/26/2014		PU 1 jt 1.66" 2.33# Tbg, screw onto top of fish @ 1590', MIRU WL, RIH to 4515', cut tbg @ 4515', POOH LD WL cutter, TOO H w/ 136 jts, PU perf gun RIH to 4500' , shoot 1 set of holes 6 spf, POOH, RDMO WL, MIRU cementers, see comments
6	12/27/2014		pump 30 Bbls water w/ rig pump, no circulation, MIRU cementers, pump additional 20 Bbls, no circulation, call office for orders, RDMO cementers, SWI SDFN
7	01/05/2015		ND frac valve, NU 5000# BOP's, unland CSG, MIRU WL, PU 2 7/8" 8.7# Csg cutter, RIH to 4500', cut Csg , POOH LD cutter, RDMO WL, SWI SDFN
8	01/06/2015		thaw out pump, pump 40 Bbls water w/rig pump to establish circulation, MIRU cementers, pumped 10 Bbl fresh water spacer, 20 Bbls SMS, 10 Bbl spacer, 270 sx 15.8# class G stub plug @ 4500' , displaced 9 Bbls, see comments
9	01/07/2015		RU sandline, RIH tag TOC @ 4000' , POOH, PU 48 jts 1.66" 2.33# Tbg,TIH, LD 1.66" Tbg, PU 2 7/8" 8.7# Csg TIH to 1370', MIRU cementers, pump 10 Bbls SAPP mud flush, 20 Bbls fresh spacer, 660 sx type III cement plug, PUH to 210' circulate clean,see comments
10	01/08/2015		ND BOP's, ND WH, MIRU WL, PU 8 5/8" CIBP RIH, tag TOC @ 224' , PUH set CIBP @ 80' , POOH, RDMO WL, pressure test CIBP to 1000# for 15 mins, good test, RDMO ECWS #9 to the BELL L 12-21
11	01/23/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 81'. Filled casing stub with 38 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
12	01/23/2015		TIME : 12:00, ROUTE : N11, WINS: H5442*, PROJECT TYPE: P&A, PROD: NB/CD, BATT#: 36149567, GATHERER: DCP, STATION: 214514, LINE : N/A, COMMENTS: P&A'd OFFLINE.

COMMENTS:

12/17/14 - RIH to 7000', **run Gyro survey from 7500' to Sfc w/ stops every 100'**, RDMO slickline, SWI SDFN

12/18/14 - SWI, SDFN

12/19/14 - call office for orders, couldnt locate cutter for 1 1/4" Tbg, cutter ordered wont be in until monday, A&W pipe yard doesnt have enough 1 1/4" CS hydrill to complete job, call office for orders, SWI SDFN

12/26/14 - bulk truck drove into ditch before entering loc(broken axle), SWI SDFN

01/06/15 - RDMO cementers, **SB 20 stands, circulate clean @ 3220', PUH 4 more stands to ensure water doesnt freeze at Sfc overnight, drain pump, SWI SDFN.**