

US ROCKIES REGION

Anadarko Daily Summary Report

Well: OPATRIL 12-09L

Project: COLORADO-WELD-NAD83-UTM13

Site: OPATRIL 12-09L

Rig name no.: CONCORD 3/3

Event: ABANDONMENT

Start date: 1/22/2015

End date:

Spud date: 11/10/1992

Active datum: RKB @4,804.99usft (above Mean Sea Level)

UWI: NE/SE/0/3/N/67/W/12/0/0/6/PM/S/1,780.00/E/0/475.00/0/0

| Report no. | Report date | MD (usft) | 24 hr summary |
|------------|-------------|-----------|---|
| 1 | 01/20/2015 | | MIRU Slickline fish tools tag fill @ 7300, Run gradient from 7290 to surface making stops every 1000, RDMO. |
| 2 | 01/22/2015 | | MIRU, Concord rig 3, Blow down well & kill it W/ 50 bbls, ND WH NU BOP, Tally out 229 jts, RU WL RIH W/ gauge ring; PU CIBP RIH set it @ 6930 RD WL, RU Hydrotester test in hole, Cir gas & PT CSG to 100 psi test ok, RU Sanjel pump 25 sk of thermal 35, SWI. |
| 3 | 01/23/2015 | | TOOH SB 65 stands, RU WL RIH shoot sqz holes @ 4500 & 4030, PU CIBP RIH set it @ 4964, RU Sanjel pumped 320 sk of class g, TOOH SB 34 jts, RU WL RIH cut csg @ 990, Cir gas ND BOP unland csg NU, TOOH W/ csg & TIH to 1090, RU sanjel pump 350 sk of type 3. |
| 4 | 01/26/2015 | | Tag TOC @ 90 ft, ND BOP's, RU WL RIH set 8 5/8 CIBP @ 80 ft, PT to 1000 psi held good, RDMO Concord rig 3. |
| 5 | 02/11/2015 | | Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 74'. Filled casing stub with 32 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled. |