

US ROCKIES REGION

**Anadarko Daily Summary Report**

Well: FOUR WAY 12-16

Project:COLORADO-WELD-NAD83-UTM13	Site:FOUR WAY 12-16	Rig name no.:BAYOU 14/14
Event: ABANDONMENT	Start date: 1/16/2015	End date:
Active datum: RKB @4,905.99usft (above Mean Sea Level)		Spud date: 7/27/2000
UWI: SW/NW/0/2/N/65/W/16/0/0/6/0/N/2,180.00/W/0/580.00/0/0		

Report no.	Report date	MD (usft)	24 hr summary
1	01/16/2015		MIRU BWS #14 SPOT IN RIG UP, RU PUMP & LINES, SDFN.
2	01/19/2015		BLOW WELL DOWN, CONTROL WELL W/ 60 BBLS, ND WH, NU BOP, TALLY OUT OF HOLE, RU WARRIOR WIRELINE SET CIBP @ 7630' RD WIRELINE, RU TESTER & HYDROTEST TBG TO 3000 PSI IN HOLE TO 7630', LOAD HOLE & ROLE GAS, TEST CSG TO 1000 PSI.
3	01/20/2015		RU SANJEL SPOT 70 SX, PUH TO 6000' CIRCULATE TBG CLEAN, PUH TO 4940' SPOT 60 SX, LD 28 JTS, CIRCULATE TBG CLEAN, SB REST TBG, SDFN.
4	01/21/2015		RIH TAG TOC @4104' SB 1500' TO DERRICK, LD REST OF TBG, RU WARRIOR WIRELINE JET CUT CSG @ 1380' RD WIRELINE, PUMP DOWN CSG & ROLE GAS & CODITION HOLE UP SURFACE CASING, ND BOP, UN-LAND 4-1/2, NU BOP, LD 4-1/2 SDFN.
5	01/22/2015		RIH TO 1480' RU SANJEL, PUMP 390 SXS OF CEMENT FOR TOP OUT PLUG, RD SANJEL, PUH TO 150' REVERCE CIRCULATE TBG CLEAN, FINISH POOH.SDFN
6	01/23/2015		RIH TAG TOC @ 264' LD TBG, ND BOP, RU WARRIOR WIRELINE RUN IN SET 8-5/8 CIBP, @ 70' RD WIRELINE, PRESSURE TEST PLUG TO 1000 PSI, RDMO.
7	02/12/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 67'. Filled casing stub with 30 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.