

FORM

21

Rev
08/14

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number:

200418527

Date Received:

12/03/2014

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10203	Contact Name: BILLY HATAWAY	Pressure Chart		
Name of Operator: BLACK RAVEN ENERGY INC	Phone: (303) 308-1330	Cement Bond Log		
Address: 165 S UNION BLVD SUITE 410		Tracer Survey		
City: LAKEWOOD State: CO Zip: 80228 Email:		Temperature Survey		
API Number: 05- 087-05464 OGCC Facility ID Number: 225070		Inspection Number		
Well/Facility Name: Davis, R.Y. Well/Facility Number: 4				
Location QtrQtr: NWNE Section: 6 Township: 1N Range: 57W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date:

Test Type:

☐ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☒ Verification of Repairs☐ Annual UIC TEST☒ Describe Repairs or Other Well Activities: New tubing - set packer

Wellbore Data at Time of Test

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
JSND	5586-5618	NA

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
2 3/8	5571	5571	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
11-24-2014		0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
330	325	325	325	-5

Test Witnessed by State Representative? ☐

OGCC Field Representative Schure, Kym

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: Y

Print Name: BILLY HATAWAY

Title: BILLY HATAWAY

Email:

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: #Error

Date: 12/3/2014

CONDITIONS OF APPROVAL, IF ANY:

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>

Total: 0 comment(s)